

**Minutes of Andhra Pradesh 11<sup>th</sup> State Level Steering Committee Meeting of MSE-CDP  
held on 08-7-2025 at 10.00 AM**

**Venue: Secretary Chambers, 2<sup>nd</sup> Block, AP Secretariat, Velagapudi, Andhra Pradesh**

(Physical & Video Conferencing Mode)

The following members were Present:

1. Dr. N. Yuvaraj, IAS, Secretary to Go AP, I & C Department, & Chairman, SLSC
2. Shri M Abhishikth Kishore, IAS, Director of Industries, Go AP and VC & MD, APIIC
3. Shri. M. Vishwa, AFHQCS, CEO, AP MSME DC
4. Shri. S. Vijay Kumar, IEDS, JD I/c, MSME - DFO, Visakhapatnam & Convener SLSC
5. Shri V. Chandra Mouli, GM, SIDBI through VC

**In Attendance**

6. Shri A Sudhakar, Executive Director, AP MSME DC
7. Shri V Gopi Krishna, Chief Engineer, APIIC (VC)
8. Shri DVSR Murthy, AD, MSME – DFO, Visakhapatnam
9. Shri M Srinivasulu Reddy, AD, AP MSME DC
10. Respective GM DICs, SPV Members through VC
11. SLBC Representative

The Convener of the meeting Sri S Vijay Kumar, IEDS, JD I/c, MSME-DFO, Visakhapatnam welcomed the Chairman and other members of SLSC.

The Chairman addressed the Committee members for fast-track clearance of the existing projects on top priority. He has directed the convener to conduct the SLSC meetings in every two months. The Chairman also stressed the importance of recognition of new proposals for CFCs and IDs in all Districts and make efforts for the realization through respective DIC GMs & APIIC ZMs.

With the permission of the Chair, the Convener initiated discussion as per the Agenda Points.

S. No.	Agenda Points	Resolution/ Recommendations																		
	<b>Information</b>																			
11.1	<b>Confirmation of the Minutes of the 10<sup>th</sup> SLSC Meeting</b>	<b>Confirmed</b>																		
11.2	<b>Review on Action Taken Report on the minutes of 10<sup>th</sup> SLSC Meeting held on 13-02-2025</b>	<b>Reviewed</b>																		
	<b>Review on MSE-CDP Clusters – CFCs – New Proposal</b>																			
11.3.1	<p><b>Powerloom Cluster, Somendepalli, Sri Satya Sai District</b></p> <p><b>SPV : Thogata Creations Cluster Association</b></p> <table border="1" style="margin-left: 20px;"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant in aid Gol</td> <td align="center">80</td> <td align="right">799.89</td> </tr> <tr> <td>State Govt. Contribution</td> <td align="center">15</td> <td align="right">150.00</td> </tr> <tr> <td>SPV Contribution</td> <td align="center">4</td> <td align="right">40.00</td> </tr> <tr> <td>Term Loan from Bank</td> <td align="center">1</td> <td align="right">10.00</td> </tr> <tr> <td><b>Total Project Cost</b></td> <td align="center"><b>100</b></td> <td align="right"><b>999.89</b></td> </tr> </tbody> </table> <p>The DPR has been prepared by M/s Envision Consultum Pvt Ltd and the same has been appraised by the Indian Bank. The CDO visited CFC site and SPV units on 26-05-2025. SPV members are willing to contribute their share of Rs.40 Lakhs</p>	Contribution	%	Amount in Rs. Lakh	Grant in aid Gol	80	799.89	State Govt. Contribution	15	150.00	SPV Contribution	4	40.00	Term Loan from Bank	1	10.00	<b>Total Project Cost</b>	<b>100</b>	<b>999.89</b>	<p><b>The Proposal is recommended for NPAC sanction by 11<sup>th</sup> SLSC</b></p>
Contribution	%	Amount in Rs. Lakh																		
Grant in aid Gol	80	799.89																		
State Govt. Contribution	15	150.00																		
SPV Contribution	4	40.00																		
Term Loan from Bank	1	10.00																		
<b>Total Project Cost</b>	<b>100</b>	<b>999.89</b>																		

11.4	Review of Ongoing CFCs for which Final Sanction Accorded For Ratification																
11.4.1	<p><b>CFC in Printing Cluster, Kakinada:</b> Final approval accorded in 54 NLSC and Sanction order issued vide No.1(1037)/CDD/CFC/ Printing/East Godavari/2019 dt. 29.07.2021. 8<sup>th</sup> SLSC recommended for EoT upto 31-07-2024.</p> <table border="1" data-bbox="360 383 1062 577"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant in aid Gol</td> <td>70</td> <td>1033.20</td> </tr> <tr> <td>State Govt. Contribution</td> <td>20</td> <td>295.20</td> </tr> <tr> <td>SPV Contribution</td> <td>10</td> <td>147.60</td> </tr> <tr> <td>Total Project Cost</td> <td>100</td> <td>1476.00</td> </tr> </tbody> </table> <ul data-bbox="331 595 1145 1014" style="list-style-type: none"> <li>• 1st, 2nd &amp; 3rd Installment of Gol Grant received (Rs 929.88 lakhs out of Rs. 1033.2Lakhs).</li> <li>• 4th Installment of Gol Grant is to be released on reimbursement basis and SPV has deposited Rs.82,75,930/- for disbursement to vendors.</li> <li>• SPV has intimated that the complete machinery is installed and Joint verification inspection is carried out on 28-06-2025 by GM DIC, CDO &amp; SPV MD.</li> <li>• The request of extension of Time (EoT) upto 31 Jul 2025 is submitted to O/o DC, MSME by Joint Director MSME, Department of Industries on 04-06-2025 and the same is submitted for ratification.</li> </ul>	Contribution	%	Amount in Rs. Lakh	Grant in aid Gol	70	1033.20	State Govt. Contribution	20	295.20	SPV Contribution	10	147.60	Total Project Cost	100	1476.00	<p>The Chairman also directed the CEO, AP MSME DC to clear the payments to vendors and complete the documentation for project closure. Chairman called for SOP formulation by IA for CFC implementation as directed in 10<sup>th</sup> SLSC with an aim to complete the projects in time without compromising the GFR Guidelines and CVC guidelines. The Proposal of EoT up to 31-07-2025 which was forwarded on 04-06-2025 is ratified by the committee. However, considering the present status of CFC, the 11<sup>th</sup> SLSC recommended the EoT upto 30-09-2025.</p>
Contribution	%	Amount in Rs. Lakh															
Grant in aid Gol	70	1033.20															
State Govt. Contribution	20	295.20															
SPV Contribution	10	147.60															
Total Project Cost	100	1476.00															
11.4.2	<p><b>CFC in Hosiery &amp; Readymade Garments Cluster, SPSR Nellore District.</b> Final approval accorded in 54 NLSC and Sanction order issued on 29.07.2021.</p> <table border="1" data-bbox="360 1496 1078 1664"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant in aid Gol</td> <td>70</td> <td>576.08</td> </tr> <tr> <td>State Govt. Contribution</td> <td>20</td> <td>164.60</td> </tr> <tr> <td>SPV Contribution</td> <td>10</td> <td>82.30</td> </tr> <tr> <td>Total Project Cost</td> <td>100</td> <td>822.98</td> </tr> </tbody> </table> <ul data-bbox="352 1682 1150 1966" style="list-style-type: none"> <li>• Gol grant 1<sup>st</sup> installment released on 31-12-2024 and payments were made to vendor on 12 Mar 2025.</li> <li>• The machineries to be supplied by the vendor and status of the machinery is sought from GM DIC and SPV by AP MSME DC on 03-07-2025.</li> <li>• On machinery installation, the joint verification inspection will be conducted and request will be made for 2<sup>nd</sup> installment by submitting the UC.</li> </ul>	Contribution	%	Amount in Rs. Lakh	Grant in aid Gol	70	576.08	State Govt. Contribution	20	164.60	SPV Contribution	10	82.30	Total Project Cost	100	822.98	<p>The Chairman directed the Dol &amp; CEO AP MSME DC for submission of UC immediately after funds were released to vendors. A suitable SOP to be prepared, where in a system generated UC can be sent to DC-MSME. The IA to speed up the machinery procurement and complete the project without any further delay from State Govt.</p>
Contribution	%	Amount in Rs. Lakh															
Grant in aid Gol	70	576.08															
State Govt. Contribution	20	164.60															
SPV Contribution	10	82.30															
Total Project Cost	100	822.98															

	<ul style="list-style-type: none"> <li>The request of extension of Time (EoT) upto 30 Sep 2025 is submitted to O/o DC, MSME by Joint Director MSME, Department of Industries on 04-06-2025 and the same is submitted for ratification.</li> </ul>	<p>Considering the pending release of 3 installments of Gol grants, the 11<sup>th</sup> SLSC recommended the request for EoT up to 31-03-2026 and new EoT request to be forwarded to NPAC.</p>															
<p>11.4.3</p>	<p><b>CFC in Jaggayyapeta Gold Ornaments Cluster, NTR District:</b> Final approval accorded in 54 NLSC and Sanction order issued vide No.1(1034)/CDD/CFC/ Jaggayyapeta/2019 dated 19-08-2021. 8<sup>th</sup> SLSC recommended EoT upto 31-07-2024</p> <table border="1" data-bbox="341 709 1094 914"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant in aid Gol</td> <td>77.81</td> <td>614.52</td> </tr> <tr> <td>State Govt. Contribution</td> <td>10.00</td> <td>80.00</td> </tr> <tr> <td>SPV Contribution</td> <td>13.19</td> <td>105.48</td> </tr> <tr> <td>Total Project Cost</td> <td>100.00</td> <td>800.00</td> </tr> </tbody> </table> <ul style="list-style-type: none"> <li>Proposal sent for release of 3<sup>rd</sup> installment of Gol grant.</li> <li>The request of extension of Time (EoT) upto 30 Sep 2025 is submitted to O/o DC, MSME by Joint Director MSME, Department of Industries on 04-06-2025 and the same is submitted for ratification.</li> </ul>	Contribution	%	Amount in Rs. Lakh	Grant in aid Gol	77.81	614.52	State Govt. Contribution	10.00	80.00	SPV Contribution	13.19	105.48	Total Project Cost	100.00	800.00	<p>As the, 3<sup>rd</sup> installment is to be released from the DC, MSME, the Chairman directed the DoI &amp; CEO, AP MSME DC to monitor the progress . The 11<sup>th</sup> SLSC ratified the request sent for Extension of Time up to 30-09-2025. Considering the pending release of 3<sup>rd</sup> &amp; 4<sup>th</sup> installments of Gol grants, the 11<sup>th</sup> SLSC recommended the request for EoT upto 31-03-2026 and new EoT request to be forwarded to NPAC</p>
Contribution	%	Amount in Rs. Lakh															
Grant in aid Gol	77.81	614.52															
State Govt. Contribution	10.00	80.00															
SPV Contribution	13.19	105.48															
Total Project Cost	100.00	800.00															
<p>11.4.4</p>	<p><b>CFC in Furniture Manufacturing Cluster, Rajahmundry, East Godavari District:</b> Final Approval accorded in 54<sup>th</sup> NLSC vide Lr. No. 1(1039)/CDD /CFC/Furniture/East Godavari/AP/2019 dated 27-08-2021. 8<sup>th</sup> SLSC recommended EoT upto 31-08-2024</p> <table border="1" data-bbox="360 1499 1066 1703"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant in aid from Gol</td> <td>70</td> <td>1044.88</td> </tr> <tr> <td>State Govt. Contribution</td> <td>20</td> <td>299.68</td> </tr> <tr> <td>SPV Contribution</td> <td>10</td> <td>149.85</td> </tr> <tr> <td>Total Project Cost</td> <td>100</td> <td>1498.41</td> </tr> </tbody> </table> <ul style="list-style-type: none"> <li>Gol grant 1<sup>st</sup> installment was released on 21-03-2025 and payment was made to the vendor on 27-03-2025.</li> <li>On receipt of Machinery and installation the Joint verification will be conducted and request for 2<sup>nd</sup> installment will be made by submission of UC. Present status is sought from GM, DIC and SPV regarding the supply of machinery.</li> </ul>	Contribution	%	Amount in Rs. Lakh	Grant in aid from Gol	70	1044.88	State Govt. Contribution	20	299.68	SPV Contribution	10	149.85	Total Project Cost	100	1498.41	<p>The Chairman directed the DoI &amp; CEO AP MSME DC for submission of UC immediately after funds were released to vendors. A suitable SOP to be prepared, where in a system generated UC can be sent to DC-MSME. The IA to speed up the machinery procurement and complete the project without any further delay from State Govt.</p>
Contribution	%	Amount in Rs. Lakh															
Grant in aid from Gol	70	1044.88															
State Govt. Contribution	20	299.68															
SPV Contribution	10	149.85															
Total Project Cost	100	1498.41															

	<ul style="list-style-type: none"> <li>The request of extension of Time (EoT) upto 30 Sep 2025 is submitted to O/o DC, MSME by Joint Director MSME, Department of Industries on 04-06-2025 and the same is submitted for ratification.</li> </ul>	<p>Considering the pending release of 3 installments of Gol grants, the 11<sup>th</sup> SLSC recommended the request for EoT upto 31-03-2026 and new EoT request to be forwarded to NPAC.</p>															
11.4.5	<p><b>CFC in Pulses &amp; Pulses Products Cluster, Machavaram, BR Ambedkar, Konaseema District:</b> Final approval accorded in 54th NLSC and Sanction order issued vide No.1(1037)CDD/CFC/Pulses/AP/ 2019 dated 16.11.2021. 8<sup>th</sup> SLSC recommended EoT upto 31-07-2024</p> <table border="1" data-bbox="363 721 1059 920"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant in aid Gol</td> <td>70</td> <td>1038.14</td> </tr> <tr> <td>State Govt. Contribution</td> <td>20</td> <td>297.61</td> </tr> <tr> <td>SPV Contribution</td> <td>10</td> <td>148.31</td> </tr> <tr> <td>Total Project Cost</td> <td>100</td> <td>1483.06</td> </tr> </tbody> </table> <ul style="list-style-type: none"> <li>Gol grant 3<sup>rd</sup> installment released on 31-12-2024. IA to utilize the funds and submit the UC along with request for 4<sup>th</sup> installment of Gol grant.</li> <li>The request of extension of Time (EoT) upto 31 August 2025 is submitted to O/o DC, MSME by Joint Director MSME, Department of Industries on 04-06-2025 and the same is submitted for ratification.</li> </ul>	Contribution	%	Amount in Rs. Lakh	Grant in aid Gol	70	1038.14	State Govt. Contribution	20	297.61	SPV Contribution	10	148.31	Total Project Cost	100	1483.06	<p>The Chairman directed the DoI &amp; CEO AP MSME DC for submitting the UC on next working day of the utilization of funds. The IA to initiate action for submission of documents for release of 4<sup>th</sup> installment of Gol grant on reimbursement basis. The Proposal of EoT up to 31-08-2025 which was forwarded on 04-06-2025 is ratified by the committee. However, considering the present status of CFC, the 11<sup>th</sup> SLSC recommended the EoT upto 30-09-2025.</p>
Contribution	%	Amount in Rs. Lakh															
Grant in aid Gol	70	1038.14															
State Govt. Contribution	20	297.61															
SPV Contribution	10	148.31															
Total Project Cost	100	1483.06															
<b>For information</b>																	
11.5.1	<p><b>CFC in Printing Cluster, Tirupati</b> Final Approval Accorded vide Office of DC, Mo MSME vide Ir. No. 1(1533)/CDD/CFC/Printing/ Tirupati/AP dated 07-06-2024.</p> <table border="1" data-bbox="363 1635 1066 1834"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant in aid Gol</td> <td>70</td> <td>1763.48</td> </tr> <tr> <td>State Govt. Contribution</td> <td>15</td> <td>377.89</td> </tr> <tr> <td>SPV Contribution</td> <td>15</td> <td>377.89</td> </tr> <tr> <td>Total Project Cost</td> <td>100</td> <td>2519.26</td> </tr> </tbody> </table> <ul style="list-style-type: none"> <li>Administrative sanction has received on 16.12.2024 towards GoAP contribution</li> <li>Tender for procurement of machinery is finalized on 04-07-2025. In the 2<sup>nd</sup> call of tender publication, 07 schedules were</li> </ul>	Contribution	%	Amount in Rs. Lakh	Grant in aid Gol	70	1763.48	State Govt. Contribution	15	377.89	SPV Contribution	15	377.89	Total Project Cost	100	2519.26	<p>The Chairman instructed the IA to complete the tender process on fast track.</p> <p>Govt. of AP funds can be released as an advance to the vendors on tender finalisation, so that procurement of machinery can be expedited. Meanwhile, SPV to mobilise the funds</p>
Contribution	%	Amount in Rs. Lakh															
Grant in aid Gol	70	1763.48															
State Govt. Contribution	15	377.89															
SPV Contribution	15	377.89															
Total Project Cost	100	2519.26															

	<p>opened for financial bids and L1 bidders will be awarded with contract. 03 schedules were recommended for retendering for 3<sup>rd</sup> time.</p> <ul style="list-style-type: none"> <li>SPV is to deposit the balance of unspent amount from the 15% of SPV contribution and AP MSME DC has sent mails on 19<sup>th</sup> May 2025 and 16<sup>th</sup> Jun 2025.</li> </ul>	<p>and deposit their contribution over and above their legitimate spending.</p>																		
11.5.2	<p><b>CFC in Food Processing Cluster, Srikakulam</b> Final Approval Accorded vide Office of DC, Mo MSME vide Ir. No. 1(1577)/CDD/CFC/Food/Srikakulam/AP/2024 dated 06-12-2024.</p> <table border="1"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant in aid Gol</td> <td>69.97</td> <td>2095.00</td> </tr> <tr> <td>State Govt. Contribution</td> <td>15.00</td> <td>449.00</td> </tr> <tr> <td>SPV Contribution</td> <td>15.00</td> <td>450.00</td> </tr> <tr> <td>Total Project Cost</td> <td>100.00</td> <td>2994.00</td> </tr> </tbody> </table> <ul style="list-style-type: none"> <li>Administrative sanction towards GoAP contribution is in process.</li> <li>SPV &amp; Technical Consultant for project implementation has submitted the tender documents on 05-04-2025.</li> </ul>	Contribution	%	Amount in Rs. Lakh	Grant in aid Gol	69.97	2095.00	State Govt. Contribution	15.00	449.00	SPV Contribution	15.00	450.00	Total Project Cost	100.00	2994.00	<p>The Chairman instructed the CEO to formulate the SOPs for speedy completion of the projects. He further added that, soon after the NPAC approval, the tender process to be initiated at state level and tenders can be published on the following working day of the Gol final sanction.</p>			
Contribution	%	Amount in Rs. Lakh																		
Grant in aid Gol	69.97	2095.00																		
State Govt. Contribution	15.00	449.00																		
SPV Contribution	15.00	450.00																		
Total Project Cost	100.00	2994.00																		
11.6	<p align="center"><b>For Cancellation</b></p> <p><b>CFC in Gold cluster Nellore:</b> The proposal was recommended by SLSC and Final approval was accorded by NLSC vide No.1(400) CDD/Nellore/2013 dated 11.07.2019 (during 48th Meeting of Steering Committee held on 12.11.2018). <b>The SLSC recommended extension of time and EOT granted up to 31.05.2024 during 2nd NPAC Meeting held on 30.01.2024.</b></p> <table border="1"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant from Govt. of India</td> <td>80</td> <td>827.50</td> </tr> <tr> <td>Govt. of Andhra Pradesh</td> <td>10</td> <td>103.86</td> </tr> <tr> <td>SPV Contribution</td> <td>10</td> <td>103.50</td> </tr> <tr> <td>Total Project Cost</td> <td>100</td> <td>1034.86</td> </tr> </tbody> </table> <ul style="list-style-type: none"> <li>During the 10th SLSC meeting the Secretary, I&amp;C Department, GoAP directed to cancel the final sanction accorded by Gol and directed the SPV to apply as per the new MSE-CDP guidelines.</li> </ul> <p>Accordingly, the proposal for cancellation was sent to DC, MSME by the Department of Industries on 07-05-2025.</p>	Contribution	%	Amount in Rs. Lakh	Grant from Govt. of India	80	827.50	Govt. of Andhra Pradesh	10	103.86	SPV Contribution	10	103.50	Total Project Cost	100	1034.86	<p>As the proposal was recommended for cancellation in 10<sup>th</sup> SLSC, and DOI initiated action with O/o, DC, MSME, no action is warranted in this SLSC and the agenda pointed to be dropped.</p>			
Contribution	%	Amount in Rs. Lakh																		
Grant from Govt. of India	80	827.50																		
Govt. of Andhra Pradesh	10	103.86																		
SPV Contribution	10	103.50																		
Total Project Cost	100	1034.86																		
11.7	<p><b>CFC Proposals pending for Approval at O/o DC-MSME, New Delhi</b></p>																			
11.7.1	<p><b>Crystal Agrotech Rice Mills Cluster Federation, Kakinada (Rice Mills Cluster):</b></p> <table border="1"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant from Govt. of India</td> <td>68.25</td> <td>2100.00</td> </tr> <tr> <td>Govt. of Andhra Pradesh</td> <td>14.62</td> <td>450.00</td> </tr> <tr> <td>SPV Contribution</td> <td>14.62</td> <td>450.00</td> </tr> <tr> <td>Bank Loan</td> <td>2.50</td> <td>76.95</td> </tr> <tr> <td>Total Project Cost</td> <td>100.00</td> <td>3076.95</td> </tr> </tbody> </table>	Contribution	%	Amount in Rs. Lakh	Grant from Govt. of India	68.25	2100.00	Govt. of Andhra Pradesh	14.62	450.00	SPV Contribution	14.62	450.00	Bank Loan	2.50	76.95	Total Project Cost	100.00	3076.95	<p>The Chairman directed the GM DIC to verify the list of promoters and shareholders from the company records registered with MCA and accordingly the confirmation to be given to the O/o DC, MSME that</p>
Contribution	%	Amount in Rs. Lakh																		
Grant from Govt. of India	68.25	2100.00																		
Govt. of Andhra Pradesh	14.62	450.00																		
SPV Contribution	14.62	450.00																		
Bank Loan	2.50	76.95																		
Total Project Cost	100.00	3076.95																		

	<ul style="list-style-type: none"> <li>The proposal was recommended by 7<sup>th</sup> SLSC and pending with MoMSME.</li> <li>Queries raised in the 3<sup>rd</sup> NPAC are addressed and sent to O/o DC-MSME on 29<sup>th</sup> May 2025.</li> <li>O/o DC MSME has forwarded the complaint was received by them on 06-03-2025 the same has been communicated to GM-DIC Kakinada to examine the issue and request to submit the report.</li> </ul>	<p>promoters are not the same for the 3 CFCs as mentioned in the complaint received by the Cluster Division, O/o DC MSME. The chairman reiterated the importance of constant liaison with the Cluster Division, O/o DC, MSME, Gol for the pending proposals.</p>															
11.7.2	<p><b>PVS Rammohan Health Care Foundation, Srikakulam (Health Cluster)</b></p> <table border="1" data-bbox="288 757 1050 958"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant from Govt. of India</td> <td>80.00</td> <td>771.27</td> </tr> <tr> <td>Govt. of Andhra Pradesh</td> <td>15.00</td> <td>144.61</td> </tr> <tr> <td>SPV Contribution</td> <td>5.00</td> <td>48.21</td> </tr> <tr> <td>Total Project Cost</td> <td>100.00</td> <td>964.09</td> </tr> </tbody> </table> <ul style="list-style-type: none"> <li>The proposal was recommended by 7<sup>th</sup> SLSC and is to be placed in the ensuing NPAC for final accord</li> <li>A Joint Verification Committee was constituted by DC MSME, New Delhi and the committee visited the cluster and raised some shortfall documents the SPV submitted the shortfall documents on 07.03.2024 and the same were forwarded to DC, MSME for approval in the next NPAC meeting.</li> <li>Short fall information received from GM-DIC &amp; SPV and Director of Industries to submit to DC, Mo MSME</li> </ul>	Contribution	%	Amount in Rs. Lakh	Grant from Govt. of India	80.00	771.27	Govt. of Andhra Pradesh	15.00	144.61	SPV Contribution	5.00	48.21	Total Project Cost	100.00	964.09	<p>The Chairman directed the DoI/IA to follow up with Cluster Division, O/o DC MSME on the pending proposal and to submit the short falls if any required further. The importance of follow-up action with Cluster Division is stressed upon by the Chairman.</p>
Contribution	%	Amount in Rs. Lakh															
Grant from Govt. of India	80.00	771.27															
Govt. of Andhra Pradesh	15.00	144.61															
SPV Contribution	5.00	48.21															
Total Project Cost	100.00	964.09															
11.7.3	<p><b>Printing Cluster, Chittoor, Chittoor Dist.</b></p> <table border="1" data-bbox="336 1350 1098 1552"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant from Govt. of India</td> <td>80</td> <td>799.04</td> </tr> <tr> <td>Govt. of Andhra Pradesh</td> <td>15</td> <td>149.82</td> </tr> <tr> <td>SPV Contribution</td> <td>5</td> <td>49.94</td> </tr> <tr> <td>Total Project Cost</td> <td>100</td> <td>998.80</td> </tr> </tbody> </table> <p>09<sup>th</sup> SLSC recommended to NPAC and awaiting final sanction.</p>	Contribution	%	Amount in Rs. Lakh	Grant from Govt. of India	80	799.04	Govt. of Andhra Pradesh	15	149.82	SPV Contribution	5	49.94	Total Project Cost	100	998.80	<p>Awaiting for the NPAC recommendations</p>
Contribution	%	Amount in Rs. Lakh															
Grant from Govt. of India	80	799.04															
Govt. of Andhra Pradesh	15	149.82															
SPV Contribution	5	49.94															
Total Project Cost	100	998.80															
11.7.4	<p><b>Photo Frames Cluster, Tirupathi</b></p> <table border="1" data-bbox="336 1682 1098 1883"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant from Govt. of India</td> <td>80</td> <td>793.60</td> </tr> <tr> <td>Govt. of Andhra Pradesh</td> <td>15</td> <td>148.80</td> </tr> <tr> <td>SPV Contribution</td> <td>5</td> <td>49.60</td> </tr> <tr> <td>Total Project Cost</td> <td>100</td> <td>992.00</td> </tr> </tbody> </table> <p>09<sup>th</sup> SLSC recommended to NPAC and awaiting final sanction.</p>	Contribution	%	Amount in Rs. Lakh	Grant from Govt. of India	80	793.60	Govt. of Andhra Pradesh	15	148.80	SPV Contribution	5	49.60	Total Project Cost	100	992.00	<p>Awaiting for the NPAC recommendations</p>
Contribution	%	Amount in Rs. Lakh															
Grant from Govt. of India	80	793.60															
Govt. of Andhra Pradesh	15	148.80															
SPV Contribution	5	49.60															
Total Project Cost	100	992.00															

11.7.5	<b>Designing and Weaving of Sarees &amp; other Multi Products Cluster, Tirupati District</b> <table border="1" data-bbox="331 241 1101 443"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant from Govt. of India</td> <td>74.10</td> <td>716.39</td> </tr> <tr> <td>Govt. of Andhra Pradesh</td> <td>15.00</td> <td>145.02</td> </tr> <tr> <td>SPV Contribution</td> <td>10.90</td> <td>105.40</td> </tr> <tr> <td>Total Project Cost</td> <td>100.00</td> <td>966.81</td> </tr> </tbody> </table> <p>10<sup>th</sup> SLSC recommended to NPAC and awaiting final sanction.</p>	Contribution	%	Amount in Rs. Lakh	Grant from Govt. of India	74.10	716.39	Govt. of Andhra Pradesh	15.00	145.02	SPV Contribution	10.90	105.40	Total Project Cost	100.00	966.81	Awaiting for the NPAC recommendations			
Contribution	%	Amount in Rs. Lakh																		
Grant from Govt. of India	74.10	716.39																		
Govt. of Andhra Pradesh	15.00	145.02																		
SPV Contribution	10.90	105.40																		
Total Project Cost	100.00	966.81																		
11.7.6	<b>Mattress Manufacturing Cluster, Dr.B.R.Ambedkar Konaseema District</b> <table border="1" data-bbox="331 577 1101 745"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant from Govt. of India</td> <td>80.00</td> <td>799.08</td> </tr> <tr> <td>Govt. of Andhra Pradesh</td> <td>15.00</td> <td>149.83</td> </tr> <tr> <td>SPV Contribution</td> <td>5.00</td> <td>49.94</td> </tr> <tr> <td>Total Project Cost</td> <td>100.00</td> <td>998.85</td> </tr> </tbody> </table> <p>10<sup>th</sup> SLSC recommended to NPAC and awaiting final sanction.</p>	Contribution	%	Amount in Rs. Lakh	Grant from Govt. of India	80.00	799.08	Govt. of Andhra Pradesh	15.00	149.83	SPV Contribution	5.00	49.94	Total Project Cost	100.00	998.85	Awaiting for the NPAC recommendations			
Contribution	%	Amount in Rs. Lakh																		
Grant from Govt. of India	80.00	799.08																		
Govt. of Andhra Pradesh	15.00	149.83																		
SPV Contribution	5.00	49.94																		
Total Project Cost	100.00	998.85																		
11.7.7	<b>Coconut Products Cluster, West Godavari District</b> <table border="1" data-bbox="331 857 1101 1059"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant from Govt. of India</td> <td>70.00</td> <td>2098.21</td> </tr> <tr> <td>Govt. of Andhra Pradesh</td> <td>15.00</td> <td>449.62</td> </tr> <tr> <td>SPV Contribution</td> <td>13.33</td> <td>399.62</td> </tr> <tr> <td>Term Loan from Bank</td> <td>1.67</td> <td>50.00</td> </tr> <tr> <td>Total Project Cost</td> <td>100.00</td> <td>2997.45</td> </tr> </tbody> </table> <p>10<sup>th</sup> SLSC recommended to NPAC and awaiting final sanction.</p>	Contribution	%	Amount in Rs. Lakh	Grant from Govt. of India	70.00	2098.21	Govt. of Andhra Pradesh	15.00	449.62	SPV Contribution	13.33	399.62	Term Loan from Bank	1.67	50.00	Total Project Cost	100.00	2997.45	Awaiting for the NPAC recommendations
Contribution	%	Amount in Rs. Lakh																		
Grant from Govt. of India	70.00	2098.21																		
Govt. of Andhra Pradesh	15.00	449.62																		
SPV Contribution	13.33	399.62																		
Term Loan from Bank	1.67	50.00																		
Total Project Cost	100.00	2997.45																		
11.7.8	<b>Gold Ornaments Cluster, Mangalagiri, Guntur District</b> <table border="1" data-bbox="331 1149 1101 1350"> <thead> <tr> <th>Contribution</th> <th>%</th> <th>Amount in Rs. Lakh</th> </tr> </thead> <tbody> <tr> <td>Grant from Govt. of India</td> <td>80.00</td> <td>799.49</td> </tr> <tr> <td>Govt. of Andhra Pradesh</td> <td>15.00</td> <td>149.90</td> </tr> <tr> <td>SPV Contribution</td> <td>5.00</td> <td>49.97</td> </tr> <tr> <td>Total Project Cost</td> <td>100.00</td> <td>999.36</td> </tr> </tbody> </table> <p>10<sup>th</sup> SLSC recommended to NPAC and observations received from O/o DC MSME.</p>	Contribution	%	Amount in Rs. Lakh	Grant from Govt. of India	80.00	799.49	Govt. of Andhra Pradesh	15.00	149.90	SPV Contribution	5.00	49.97	Total Project Cost	100.00	999.36	Dol / IA to ensure that the suitable replies were submitted to Cluster Division, O/o of DC, MSME. The Chairman further stressed upon the importance of constant monitoring of the recommended proposals and the realization of NPAC sanction.			
Contribution	%	Amount in Rs. Lakh																		
Grant from Govt. of India	80.00	799.49																		
Govt. of Andhra Pradesh	15.00	149.90																		
SPV Contribution	5.00	49.97																		
Total Project Cost	100.00	999.36																		
11.8	<b>CFC Proposals Identified / under Process</b>																			
	<b>Pending with Bank Appraisal:</b>																			
	<b>1. Kurnool Diagnostic Centres, Association, Kurnool</b> Shortfalls raised by SIDBI and were replied SPV. Awaiting for Appraisal Report.	The Chairman after having the elaborated discussions with SIDBI & IA regarding the Bank appraisals, directed the following:																		
	<b>2. Polymer Packaging Cluster, Kakinada</b> <ul style="list-style-type: none"> <li>Shortfalls raised by SIDBI and were replied SPV. Awaiting for Appraisal Report</li> </ul>																			
	<b>3. Kalamkari Handicraft Cluster, Sri Kalahasthi, Tirupathi</b> <ul style="list-style-type: none"> <li>Shortfalls raised by SIDBI and were replied SPV. Awaiting for Appraisal Report</li> </ul>																			

	<p><b>4. Konaseema coconut farmers Producers company limited</b></p> <ul style="list-style-type: none"> <li>• Shortfalls raised by SIDBI and SPV to submit the replies.</li> </ul> <p><b>5. Seed Processing Cluster, Ananthapuram – Anantha Agrifarm Association (SPV)</b></p> <ul style="list-style-type: none"> <li>• Appraisal is under process with Canara Bank, Garladinne</li> </ul> <p><b>6. Powerloom Cluster Kadapa - Gandikota Weavers Welfare Association (SPV)</b></p> <ul style="list-style-type: none"> <li>• SPV is in process of changing the shareholders.</li> <li>• Union Bank of India is sanctioned Term Loan and upon changing the shareholders, the Appraisal report will be submitted.</li> </ul> <p><b>7. Wooden Toys Cluster (Raja Rani Dolls), Annamayya District</b></p> <ul style="list-style-type: none"> <li>• Shortfalls raised by SIDBI and SPV to submit the replies.</li> </ul> <p>SPV is requested for change of land from APIIC to private leased land.</p> <p><b>8. Printing Cluster (Kushi Printing Cluster Association) West Godavari</b></p> <ul style="list-style-type: none"> <li>• DPR sent to SIDBI for appraisal. SIDBI has to issue Appraisal Report</li> </ul> <p><b>9. Powerloom Cluster, Chittoor</b></p> <ul style="list-style-type: none"> <li>• Shortfalls raised by SIDBI and SPV to submit the replies.</li> </ul> <p><b>10. Ricemill Cluster, Anakapalli</b></p> <ul style="list-style-type: none"> <li>• Shortfalls raised by SIDBI and SPV to submit the replies.</li> </ul>	<p>1. SIDBI to conduct the training programme to the DPR consultants to eliminate the probable shortfalls in the DPR preparation stage.</p> <p>2. IA to empanel the machinery vendors, where machinery quotations can be obtained from them.</p> <p>3. As the machinery vendors due diligence being verified during the Technical evaluation in the CPPP tender process, insisting on due diligence in project proposal stage is needed to be reexamined by the SIDBI.</p> <p>4. A DO letter to be sent to Cluster Division, O/o DC MSME for provision of providing in principal approval prior to the Final approval.</p>
11.9	<p><b>Pending with Land issues</b></p>	
	<p><b>1. Indrani Rice Mills Cluster Association, Parthivipuram</b></p> <ul style="list-style-type: none"> <li>• During the <b>9th SLSC</b> (State Level Steering Committee) meeting, the <b>Chairman</b> instructed the <b>Directorate of Industries (DOI)</b> to liaise with the <b>District Collector</b> for the <b>allotment of government land</b> to the <b>SPV</b></li> <li>• A letter has been addressed by the CEO, AP MSME DC on 31.12.2024 to the CCLA (Chief Commissioner of Land Administration) regarding the pending land issue.</li> </ul>	<p>As the proposal has been recommended by the 9<sup>th</sup> SLSC in agenda point 9.6.4, the DoI/IA to complete the online registration process with the letter obtained from the district Collector regarding identification of land is done and allotment is under process and recommend for NPAC approval.</p>

	<p><b>2. Hindupur Envirotech Pvt. Ltd., Gollapuram, Sri Satya Sai District</b></p> <ul style="list-style-type: none"> <li>6.29 acres of APIIC land earmarked for Common Effluent Treatment Plant (CETP) in Plot No. 42D, Sy. No. 284 of IP Gollapuram, Hindupur. was allotted to AP Environment Management Corporation Ltd. Alternate land to be identified.</li> </ul>	<p>The Chairman directed the IA to have a liaison with SPV &amp; APIIC for land allotment on fast track as per the recommendations of 10<sup>th</sup> SLSC, agenda point 10.8.2.2</p>
	<p><b>3. Gold Jewellery Cluster, (Swarnaratna Arts Association), Rayadurgam, Ananthapuramu</b></p> <ul style="list-style-type: none"> <li>District collector vide letter No. 1817/E3/2024 dt 28-12-2024 allotted the Govt. land to an extent: Acre 0.2 Cents in Sy No. 190-4, Garudapuram Village, Kalyanadurgam (M). The same has been alienated to AP MSME DC</li> <li>On request of AP MSME DC, the Tahasildar of Kalyandurgam Mandal has given possession certificate on 09-06-2025.</li> <li>On lease of land from AP MSME DC to SPV, the DPR process will be initiated.</li> </ul>	<p>The Chairman directed the IA &amp; SPV to complete the registration of lease deed and submit the DPR for Appraisal.</p>

Agenda Item No.	Agenda Points for ID Projects				Resolution/ Recommendations																																	
11.10	Review on MSE-CDP ID Projects																																					
11.10.1	For Approval: New ID Proposals for consideration of the SLSC and approval																																					
	<table border="1"> <thead> <tr> <th>S. No</th> <th>Name of Industrial Park / Flatted Factory Complex (FFC)</th> <th>Total Project Cost (Rs. In Lakhs)</th> <th>Govt. of India Grant (Rs. In Lakhs)</th> <th>State Govt. /IA Contribution (Rs. In Lakhs)</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Development of Flatted Factory Complex (FFC) at IP Kalavacharla, East Godavari District</td> <td>1645.00</td> <td>1050.00</td> <td>595.00</td> </tr> <tr> <td>2</td> <td>Development of Flatted Factory Complex (FFC) at IP Nellimarla, Vizianagaram District</td> <td>1555.00</td> <td>1050.00</td> <td>505.00</td> </tr> <tr> <td>3</td> <td>Development of IP at Muthyalacheruvu, Sri Satya Sai District</td> <td>1130.01</td> <td>791.01</td> <td>339.00</td> </tr> <tr> <td>4</td> <td>Development of IP at Panukuvalasa, Parvathipuram Manyam District</td> <td>1169.30</td> <td>818.51</td> <td>350.79</td> </tr> <tr> <td>5</td> <td>Development of IP at Ramakrishnapuram, Srikakulam District</td> <td>1615.77</td> <td>1050.00</td> <td>565.77</td> </tr> <tr> <td>6</td> <td>Upgradation of IP Atchutapuram, (at APSEZ de-notified area) Anakapalle District</td> <td>1030.00</td> <td>600.00</td> <td>430.00</td> </tr> </tbody> </table>	S. No	Name of Industrial Park / Flatted Factory Complex (FFC)	Total Project Cost (Rs. In Lakhs)	Govt. of India Grant (Rs. In Lakhs)	State Govt. /IA Contribution (Rs. In Lakhs)	1	Development of Flatted Factory Complex (FFC) at IP Kalavacharla, East Godavari District	1645.00	1050.00	595.00	2	Development of Flatted Factory Complex (FFC) at IP Nellimarla, Vizianagaram District	1555.00	1050.00	505.00	3	Development of IP at Muthyalacheruvu, Sri Satya Sai District	1130.01	791.01	339.00	4	Development of IP at Panukuvalasa, Parvathipuram Manyam District	1169.30	818.51	350.79	5	Development of IP at Ramakrishnapuram, Srikakulam District	1615.77	1050.00	565.77	6	Upgradation of IP Atchutapuram, (at APSEZ de-notified area) Anakapalle District	1030.00	600.00	430.00		<p>After Presentation by IA (APIIC), all the 12 ID Proposals have been approved by 11<sup>th</sup> SLSC and recommended for NPAC Approval.</p>
S. No	Name of Industrial Park / Flatted Factory Complex (FFC)	Total Project Cost (Rs. In Lakhs)	Govt. of India Grant (Rs. In Lakhs)	State Govt. /IA Contribution (Rs. In Lakhs)																																		
1	Development of Flatted Factory Complex (FFC) at IP Kalavacharla, East Godavari District	1645.00	1050.00	595.00																																		
2	Development of Flatted Factory Complex (FFC) at IP Nellimarla, Vizianagaram District	1555.00	1050.00	505.00																																		
3	Development of IP at Muthyalacheruvu, Sri Satya Sai District	1130.01	791.01	339.00																																		
4	Development of IP at Panukuvalasa, Parvathipuram Manyam District	1169.30	818.51	350.79																																		
5	Development of IP at Ramakrishnapuram, Srikakulam District	1615.77	1050.00	565.77																																		
6	Upgradation of IP Atchutapuram, (at APSEZ de-notified area) Anakapalle District	1030.00	600.00	430.00																																		

	7	Upgradation of IP Gurrampalem, Visakhapatnam District	553.75	332.25	221.50	
	8	Upgradation of IP at Parawada (IDA Phase-1 Area), Anakapalli District	620.00	372.00	248.00	
	9	Development of IP at Kopparthi Village, Y.S.R Kadapa District	1500.00	1050.00	450.00	
	10	Development of IP at Yerraguntla, Y.S.R Kadapa District	1500.00	1050.00	450.00	
	11	Development of Flatted Factory Complex (FFC) at IP Mahila Industrial Park, Palarlapalle, Kuppam Mandal, Chittoor District	2616.00	1050.00	1566.00	
	12	Development of IP at Pogurupalli, Chittoor District	1605.00	1050.00	555.00	
		<b>Total Rs.</b>	<b>16539.83</b>	<b>10263.77</b>	<b>6276.06</b>	
<b>11.10.2</b>	<b>Proposal for Extension of Time (EOT) for Ongoing ID Projects</b>					
	Extension of Time (EOT) Letters submitted for 21 ongoing ID Projects to DOI, GoAP for recommending the same to DC-MSME details are as follows					
	<b>Projects Approved under Old Guidelines</b>					
	<b>S. No</b>	<b>Name of the IP / FFC and Location</b>				<b>Extension of Time (EOT) Sought Up to</b>
	1	Upgradation of Industrial Estate, Autonagar, Phase-IV, Guntur District				31.08.2025
	2	Upgradation of Growth Centre at Hindupur, Anantapuramu District				30.09.2025
	3	Upgradation of Industrial Park at IP Tanuku, West Godavari District				30.09.2025
	4	Upgradation of Industrial Park at Nellimarla, Vizianagaram District				30.09.2025
	5	Development of FFC at Atcutapuram in Non-SEZ, Area, Visakhapatnam District				30.11.2025
	6	Upgradation of Industrial Park (Jewellery Park) at Machilipatnam, Krishna District				31.12.2025
	<b>Projects Approved under New Guidelines</b>					
	<b>S. No</b>	<b>Name of the IP / FFC and Location</b>				<b>Extension of Time (EOT) Sought Up to</b>
	1	Setting up of New Industrial Estate at Thatiguntapalli, Annamayya District				31.08.2025
	2	Setting up of New Industrial Estate at Kalavacharla, East Godavari District				30.09.2025
	3	Setting up of New Industrial Estate at Gopavaram, YSR Kadapa District				30.09.2025
	<p>The 11th SLSC approved Extension of Time (EoT) for all 6 ID Projects approved under old guidelines and recommended for NPAC Approval.</p> <p>As per the provisions in the revised guidelines, the 11th State Level Steering Committee (SLSC) has granted a</p>					

	4	Setting up of New Industrial Estate at Guttapadu, Kurnool District	30.09.2025	<b>three-month Extension of Time (EoT) to all 15 ID Projects that were approved under the new guidelines.</b>	
	5	Setting up of New Industrial Estate at Narampeta, SPSR Nellore District	30.11.2025		
	6	Setting up of New Industrial Estate at Chandaluru, Prakasam District	31.12.2025		
	7	Setting up of New Industrial Estate at Kappalabanda, Sri Satya Sai District	30.09.2025		
	8	Setting up of New Industrial Estate at 5 Venkatapuram, Chittoor District	30.09.2025		
	9	Development of Flatted Factory Complex (FFC) at Peddapuram, Kakinada District	31.10.2025		
	10	Setting up of New Industrial Estate at Koduru, Anakapalli District	30.11.2025		
	11	Setting up of New Industrial Estate at Jagadurthy, Nandyal District	31.12.2025		
	12	Development of Flatted Factory Complex (FFC) at Pyibhimavaram, Srikakulam District	31.01.2026		
	13	Development of Flatted Factory Complex (FFC) at Peddagantyada, Visakhapatnam District	31.01.2026		
	14	Setting up of New Industrial Estate at Pagali (Block-II), Tirupati District	28.02.2026		
	15	Setting up of New Industrial Estate at Veerapanenigudem (Phase-III), Krishna District	30.04.2026		
<b>11.10.3</b>	<b>Review of status of completed ID Projects – Pending for Closure and Final Settlement</b>				
	<ol style="list-style-type: none"> <li>1. New Industrial Estate at Kopparthy, YSR Kadapa District</li> <li>2. New Industrial Estate at Gandrajupalli, Chittoor District</li> <li>3. Upgradation of Industrial Park at Singarayakonda, Prakasam, District</li> <li>4. Development of Industrial Park at Peddapuram, East Godavari, District</li> <li>5. Upgradation of Existing Autonagar at Vedayapalem, SPSR Nellore District</li> </ol>				<b>IA informed the committee that all the 5 projects have been completed and final settlement letters from DC MSME have been received by APIIC.</b>
<b>11.10.4</b>	<b>Review of status of Ongoing ID Projects</b>				<b>The Chairman advised IA i.e. APIIC to submit UCs and other requisite documents to MSME-DFO Visakhapatnam and requested the CDO of DFO Visakhapatnam to conduct Joint Vitrification for processing 2nd Instalment of GOI Grant at the earliest.</b>
	<ol style="list-style-type: none"> <li>1. Upgradation of Industrial Park (Jewellery Park) at Machilipatnam, Krishna District</li> <li>2. Upgradation of Growth Centre at Hindupur, Anantapuramu District</li> <li>3. Upgradation of Industrial Estate, Autonagar, Phase-IV, Guntur District</li> <li>4. Development of FFC at Atcutapuram in Non-SEZ, Area, Visakhapatnam District</li> <li>5. Upgradation of Industrial Park at Nellimarla, Vizianagaram District</li> <li>6. Upgradation of Industrial Park at IP Tanuku, West Godavari District</li> </ol>				
<b>11.10.5</b>	<b>Review of status of ID Projects approved under New Guidelines</b>				

<b>S. No.</b>	<b>Name of the IP / FFC and Location</b>	
1	Setting up of New Industrial Estate at Thatiguntapalli, Annamayya District	<p><b>APIIC has given a detailed presentation on the status of works component wise to the committee. The chairman advised APIIC to completed Payment of bills and submit UCs and other requisite documents to MSME-DFO Visakhapatnam for processing 2nd Instalment of GOI Grants.</b></p> <p><b>Chairman of the committee instructed CE, APIIC (IA) to complete the tendering process and ensure the initiation of the works at the earliest.</b></p>
2	Setting up of New Industrial Estate at Gopavaram, YSR Kadapa District	
3	Setting up of New Industrial Estate at Guttapadu, Kurnool District	
4	Setting up of New Industrial Estate at Jagadurthy, Nandyal District	
5	Setting up of New Industrial Estate at 5 Venkatapuram, Chittoor District	
6	Setting up of New Industrial Estate at Chandaluru, Prakasam District	
7	Setting up of New Industrial Estate at Narampeta, SPSR Nellore District	
8	Setting up of New Industrial Estate at Pagali (Block-II), Tirupati District	
9	Setting up of New Industrial Estate at Kappalabanda, Sri Satya Sai District	
10	Setting up of New Industrial Estate at Koduru, Anakapalli District	
11	Setting up of New Industrial Estate at Veerapanenigudem (Phase-III), Krishna District	
12	Setting up of New Industrial Estate at Kalavacharla, East Godavari District	
13	Development of Flatted Factory Complex (FFC) at Peddapuram, Kakinada District	
14	Development of Flatted Factory Complex (FFC) at Peddagantyada, Visakhapatnam District	
15	Development of Flatted Factory Complex (FFC) at Pyibhimavaram, Srikakulam District	
16	Development of Flatted Factory Complex (FFC) at IP Brahamanapalli, Kurnool District	
17	Development of Flatted Factory Complex (FFC) at IP Palamaneru, Chittoor District	
18	Upgradation of Autonagar at Throvagunta, Ongole, Prakasam District	
19	Development of New Industrial Park at Brahamanapalli Ph – II, Kurnool District	
<b>11.10.6</b>	<b>ID Proposals deferred by NPAC during 5<sup>th</sup> NPAC meeting held on 10.03.2025</b>	
<b>S. No</b>	<b>Name of the IP / FFC and Location</b>	<p><b>The Chairman advised to follow up with concerned officer in charge at O/o DC MSME and see that the proposals are placed in ensuing NPAC meeting.</b></p>
1	Development of Flatted Factory Complex (FFC) at IP Gajulamandyamt, Tirupati District	
2	development of Flatted Factory Complex (FFC) at Srikalahasthi, Tirupathi District	
3	Upgradation of existing Autonagar at Gajuwaka, Visakhapatnam District	

11.10.7	<b>ID Proposals pending at O/o DC – MSME, New Delhi for placing in upcoming NPAC meeting</b>		
	<b>S. No</b>	<b>Name of the IP / FFC and Location</b>	<b>The Chairman advised to follow up with concerned officer in charge at O/o DC MSME for any shortfalls/ additional documents to be submitted and see that the proposals are placed in ensuing NPAC meeting.</b>
	1	Setting up of Auto Nagar at Piler, Annamayya District	
	2	Development of IP Pagali block-I, Tirupati District	
	3	Development of FFC at Chittoor, Chittoor District	
	4	Upgradation of Auto Nagar at Guntur, Guntur District	
	5	Upgradation of Auto Nagar at Jaggaiahpet, NTR District	
	6	Upgradation of IP Kondapalli, NTR District	
	7	Upgradation of Auto Nagar at Kanuru, NTR District	
	8	Upgradation of Jawahar Auto Nagar, NTR District	
	9	Development of FFC at Mallavalli, Krishna District	
11.10.8	<b>Status New ID Proposals pending at SIDBI for Appraisal</b>		
	<b>Sl. No</b>	<b>Name of Industrial Parks (IPs) &amp; Flatted Factory Complexes (FFCs) and Location</b>	<b>The Chairman advised GM SIDBI to complete the appraisal process by 3<sup>rd</sup> week of July 2025 for placing the proposals in the next SLSC tentatively in the last week of July 2025.</b>
	1	Setting up of IP at Kuderu, Anantapur District	
	2	Setting up of IP at Thimmasamudram, Anantapur District	
	3	Setting up of IP at Penukonda, Sri Satya Sai District	
	4	Setting up of IP R-Anantapuramu, Sri Satya Sai District	
	5	Setting up of IP Dadulur, Sri Satya Sai District	
	6	Setting up of IP Balighattam, Vizianagaram District	
	7	Setting up of IP at Kotakki, Vizianagaram District	
	8	Setting up of IP at Amancherla, SPSR Nellore District	
	9	Setting up of IP Kalujuvvalapadu, Prakasam District	
	10	Setting up of IP Pedairlapadu, Prakasam District	
	11	Setting up of IP Rayavaram, Palnadu District	
	12	Setting up of FFC at Araku, Alluri Sitharama Raju District	

As there are no other points for discussion the meeting is closed with vote of thanks to the participants.

**S Vijaya Kumar, IEDS**  
**JD I/c MSME - DFO Visakhapatnam**  
**Convenor SLSC**

एस. विजय कुमार, आई.ई.डी.एस.  
 S. Vijay Kumar, IEDS  
 संयुक्त निदेशक & कार्यालय मुखिया / Joint Director & HoO  
 भारत सरकार / Government of India  
 सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय  
 Ministry of Micro, Small & Medium Enterprises  
 एम.एस.एम.ई.-विकास कार्यालय/MSME-Development & Facilitation Office  
 बालानगर / Balanagar, हैदराबाद / Hyderabad-500 037

**Dr. N Yuvraj, IAS**  
**Secretary to Go AP, I & C Department**  
**Chairman SLSC**

Secretary to Government  
 Industries and Commerce Department  
 A.P. Secretariat, Velagapudi,  
 AMARAVATI - 522 238.