

Minutes of the 1st Meeting of National Project Approval Committee (NPAC) of Micro & Small Enterprises Cluster Development Programme (MSE-CDP).

In Chair : Secretary (MSME)
Date : 04.10.2023 & 06.10.2023
Venue : Committee Room no. 169, Udyog Bhawan, New Delhi
 (Physical & Video Conferencing)

List of participants is annexed at Annexure – 1.

Chairman of National Project Approval Committee (NPAC) welcomed the participants and thereafter Agenda items were taken up.

Agenda Item No. 1.1	Confirmation of Minutes of previous National Level Steering Committee Meeting		
	Minutes were confirmed.		
Agenda Item No. 1.2	Action taken report on previous meeting decisions		
	Action taken report was noted.		
Agenda Item No. 1.3	Proposals for Final Approval		
1.3.1	Development of Flatted Factory Complex (FFC) at Peddapuram, Bhimavaram Village & Samalkot Mandal, Kakinada District, Andhra Pradesh.		
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance:		
	(Rs. in lakh)		
	Particulars	Percentage	Amount
	GoI Grant under MSE-CDP	70	931.00*
	State Government's Contribution /IA	30	399.00
	Total	100	1330.00
	The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.		
1.3.2	Development of Flatted Factory Complex at Srikalahasti, Srikalahasti Mandal, Tirupati District, Andhra Pradesh.		
	Looking into three projects proposed for the same district, the Committee asked the State Government to prioritize the projects proposed for the district and only one project from the district will be accorded approval. The other projects for the district will be considered subsequently, looking into the progress of the approved project. As per the priority of projects for the district provided by the State Government (copy of the letter from Principal Secretary MSME, Govt. of A.P. annexed), the project was deferred.		

1.3.3	Flatted Factory Complex at Gajulamandyam, Renigunta Mandal, Tirupati District, Andhra Pradesh.																
	Looking into three projects proposed for the same district, the Committee asked the State Government to prioritize the projects proposed for the district and only one project from the district will be accorded approval. The other projects for the district will be considered subsequently, looking into the progress of the approved project. As per the priority of projects for the district provided by the State Government (copy of the letter from Principal Secretary MSME, Govt. of A.P. annexed), the project was deferred.																
1.3.4	Setting up of New Industrial Estate at Pagali (Block-II), Pagali Village, Yerpedu Mandal, Tirupati District, Andhra Pradesh.																
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)																
	<table border="1"> <thead> <tr> <th>S. No.</th> <th>Particulars</th> <th>Percentage</th> <th>Amount</th> </tr> </thead> <tbody> <tr> <td>(i)</td> <td>GoI Grant under MSE-CDP</td> <td>70</td> <td>721.00</td> </tr> <tr> <td>(ii)</td> <td>State Government's Contribution /IA</td> <td>30</td> <td>309.00</td> </tr> <tr> <td></td> <td>Total</td> <td>100</td> <td>1030.00</td> </tr> </tbody> </table>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	70	721.00	(ii)	State Government's Contribution /IA	30	309.00		Total	100	1030.00
S. No.	Particulars	Percentage	Amount														
(i)	GoI Grant under MSE-CDP	70	721.00														
(ii)	State Government's Contribution /IA	30	309.00														
	Total	100	1030.00														
	The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.																
1.3.5	Development of Flatted Factory Complex at Brahmanapalle, Brahmanapalle Village, Orvakal Mandal, Kurnool District, Andhra Pradesh.																
	Looking into three projects proposed for the same district, the Committee asked the State Government to prioritize the projects proposed for the district and only one project from the district will be accorded approval. The other projects for the district will be considered subsequently, looking into the progress of the approved project. As per the priority of projects for the district provided by the State Government (copy of the letter from Principal Secretary MSME, Govt. of A.P. annexed), the project was deferred.																
1.3.6	Setting up of New Industrial Estate at Brahmanapalle Village, Orvakal Mandal, Kurnool District, Andhra Pradesh.																
	Looking into three projects proposed for the same district, the Committee asked the State Government to prioritize the projects proposed for the district and only one project from the district will be accorded approval. The other projects for the district will be considered subsequently, looking into the progress of the approved project. As per the priority of projects for the district provided by the State Government (copy of the letter from Principal Secretary MSME, Govt. of A.P. annexed), the project was deferred.																
1.3.7	Setting up of New Industrial Estate at Guttapadu, Orvakal Mandal, District – Kurnool, Andhra Pradesh.																

	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance, subject to submission of the following documents prior to issuance of final approval letter: <p style="text-align: right;">(Rs. in lakh)</p>			
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	49.06	1050.00*
	(ii)	State Government's Contribution /IA	50.94	1090.00
		Total	100.00	2140.00
	* 70% of eligible project cost of Rs. 15.00 crore as per MSE-CDP guidelines. The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.			
1.3.8	Development of Flatted Factory Complex at IP, Pedagantyada, Visakhapatnam Dist., Andhra Pradesh.			
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: <p style="text-align: right;">(Rs. in lakh)</p>			
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	70	529.90
	(ii)	State Government's Contribution /IA	30	227.10
		Total	100	757.00
	The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.			
1.3.9	Upgradation of Industrial Estate at Auto Nagar Gajuwaka (Block B & Block D), Gajuwaka (Village & Mandal), Vishakhapatnam District, Andhra Pradesh.			
	Looking into two projects proposed for the same district, the Committee asked the State Government to prioritize the projects proposed for the district and only one project from the district will be accorded approval. The other projects for the district will be considered subsequently, looking into the progress of the approved project. As per the priority of projects for the district provided by the State Government (copy of the letter from Principal Secretary MSME, Govt. of A.P. annexed), the project was deferred.			
1.3.10	Development of Flatted Factory Complex at UDL 2, Nagamangalam Village, Palamaner Mandal, Chittoor District, Andhra Pradesh.			
	Looking into two projects proposed for the same district, the Committee asked the State Government to prioritize the projects proposed for the district and only one project from the district will be accorded approval. The other projects for the district will be considered subsequently, looking into the progress of the approved project. As per the priority of projects for the district provided by the State Government (copy of the letter from Principal Secretary MSME, Govt. of A.P. annexed), the project was deferred.			

1.3.11	Setting up of New Industrial Estate at 5- Venkatapuram, Chittoor Mandal & Dist., Andhra Pradesh.																
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)																
	<table border="1"> <thead> <tr> <th>S. No.</th> <th>Particulars</th> <th>Percentage</th> <th>Amount</th> </tr> </thead> <tbody> <tr> <td>(i)</td> <td>GoI Grant under MSE-CDP</td> <td>70</td> <td>1001.00</td> </tr> <tr> <td>(ii)</td> <td>State Government's Contribution /IA</td> <td>30</td> <td>429.00</td> </tr> <tr> <td></td> <td>Total</td> <td>100</td> <td>1430.00</td> </tr> </tbody> </table>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	70	1001.00	(ii)	State Government's Contribution /IA	30	429.00		Total	100	1430.00
S. No.	Particulars	Percentage	Amount														
(i)	GoI Grant under MSE-CDP	70	1001.00														
(ii)	State Government's Contribution /IA	30	429.00														
	Total	100	1430.00														
	The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.																
1.3.12	Setting up of New Industrial Estate at Gopavaram Village & Mandal, Y.S.R. Kadapa District, Andhra Pradesh.																
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)																
	<table border="1"> <thead> <tr> <th>S. No.</th> <th>Particulars</th> <th>Percentage</th> <th>Amount</th> </tr> </thead> <tbody> <tr> <td>(i)</td> <td>GoI Grant under MSE-CDP</td> <td>68.83</td> <td>1050.00*</td> </tr> <tr> <td>(ii)</td> <td>State Government's Contribution /IA</td> <td>31.17</td> <td>475.49</td> </tr> <tr> <td></td> <td>Total</td> <td>100.00</td> <td>1525.49</td> </tr> </tbody> </table>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	68.83	1050.00*	(ii)	State Government's Contribution /IA	31.17	475.49		Total	100.00	1525.49
S. No.	Particulars	Percentage	Amount														
(i)	GoI Grant under MSE-CDP	68.83	1050.00*														
(ii)	State Government's Contribution /IA	31.17	475.49														
	Total	100.00	1525.49														
	* 70% of eligible project cost of Rs. 15.00 crore as per MSE-CDP guidelines. The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.																
1.3.13	Setting up of New Industrial Estate at Chandalur, Darsi Mandal, Prakasam District, Andhra Pradesh.																
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)																
	<table border="1"> <thead> <tr> <th>S. No.</th> <th>Particulars</th> <th>Percentage</th> <th>Amount</th> </tr> </thead> <tbody> <tr> <td>(i)</td> <td>GoI Grant under MSE-CDP</td> <td>70</td> <td>753.49</td> </tr> <tr> <td>(ii)</td> <td>State Government's Contribution /IA</td> <td>30</td> <td>322.92</td> </tr> <tr> <td></td> <td>Total</td> <td>100</td> <td>1076.41</td> </tr> </tbody> </table>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	70	753.49	(ii)	State Government's Contribution /IA	30	322.92		Total	100	1076.41
S. No.	Particulars	Percentage	Amount														
(i)	GoI Grant under MSE-CDP	70	753.49														
(ii)	State Government's Contribution /IA	30	322.92														
	Total	100	1076.41														
	The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.																
1.3.14	Up-gradation of Industrial Estate at Autonagar Throvagunta, Ongole Mandal, Prakasam District, Andhra Pradesh.																
	Looking into two projects proposed for the same district, the Committee asked the State Government to prioritize the projects proposed for the district and only one project from the district will be accorded approval. The other projects for the district will be considered subsequently, looking into the progress of the approved project. As per the priority of projects for the district provided by the State Government (copy of the letter from Principal Secretary MSME, Govt. of A.P. annexed), the project was deferred.																


1.3.15	New Industrial Estate at Jagadurthy, Jagadurthy Village, Dhone Mandal, Nandyal District Andhra Pradesh.		
The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)			
S. No.	Particulars	Percentage	Amount
(i)	GoI Grant under MSE-CDP	70	732.19
(ii)	State Government's Contribution /IA	30	313.80
	Total	100	1045.99
The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.			
1.3.16	Setting up of New Industrial Estate (phase-III) at Veerapanenigudem(V), Gannavaram Mandal & Krishna District, Andhra Pradesh.		
The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)			
S. No.	Particulars	Percentage	Amount
(i)	GoI Grant under MSE-CDP	70	1029.00
(ii)	State Government's Contribution /IA	30	441.00
	Total	100	1470.00
The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.			
1.3.17	Setting up of New Industrial Estate at Kalavacharla, Rajanagaram Mandal, East Godavari Dist., Andhra Pradesh.		
The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)			
S. No.	Particulars	Percentage	Amount
(i)	GoI Grant under MSE-CDP	50.85	1050.00*
(ii)	State Government's Contribution /IA	49.15	1015.00
	Total	100.00	2065.00
*70% of total eligible project cost of Rs. 15.00 Crore as per MSE-CDP guidelines.			
The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.			

1.3.18	Development of Flatted Factory Complex (FFC) at Pydibhimavaram, Ranastalam Mandal, Srikakulam District, Andhra Pradesh.		
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance, subject to submission of the following documents prior to issuance of final approval letter: (Rs. in lakh)		
	S. No.	Particulars	Percentage
	(i)	GoI Grant under MSE-CDP	70
	(ii)	State Government's Contribution /IA	30
		Total	100
			1460.00
	The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.		
1.3.19	Setting up of New Industrial Estate at Kappalabanda Village, Puttaparthi Mandal, Sri Sathya Sai District, Andhra Pradesh.		
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)		
	S. No.	Particulars	Percentage
	(i)	GoI Grant under MSE-CDP	70
	(ii)	State Government's Contribution /IA	30
		Total	100
			1171.13
	The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.		
1.3.20	Setting up of New Industrial Estate at Koduru, Anakapalli District, Andhra Pradesh.		
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)		
	S. No.	Particulars	Percentage
	(i)	GoI Grant under MSE-CDP	39.09
	(ii)	State Government's Contribution /IA	60.91
		Total	100.00
			2686.00
	*70% of eligible project cost of Rs. 15.00 crore as per MSE-CDP guidelines. The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.		

1.3.21	Setting up of New Industrial Estate at Narampeta, Narampeta Village, Atmakur Mandal, S.P.S.R. Nellore District, Andhra Pradesh.			
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)			
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	44.81	1050.00*
	(ii)	State Government's Contribution /IA	55.19	1293.00
		Total	100.00	2343.00
	*70% of eligible project cost of Rs. 15.00 crore as per MSE-CDP guidelines. The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.			
1.3.22	Setting up of New Industrial Estate at Thatiguntapalli Village, Valmikipuram Mandal, Annamayya District, Andhra Pradesh.			
	The National Project Approval Committee accorded final approval after considering the request of Government of Andhra Pradesh, with the following means of finance: (Rs. in lakh)			
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	65.93	1050.00*
	(ii)	State Government's Contribution /IA	34.07	542.53
		Total	100.00	1592.53
	*70% of eligible project cost of Rs. 15.00 crore as per MSE-CDP guidelines. The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.			
The scheme guidelines clause no. 19.1 (g), i.e. 'New projects shall not be considered for a State if 25% (or more) projects approved in the past have been delayed by 24 months beyond the original period' was not invoked in view of the Statement from Secretary, Industries and Commerce Department, State Govt. of Andhra Pradesh, during the meeting that 05 on-going ID projects including the delayed projects have been physically completed only financial closures are in progress.				
1.3.23	Upgradation of Industrial Estate at Jadcherla, Mahbubnagar District, Telangana.			
	The National Project Approval Committee accorded final approval with the following means of finance as per provisions of old scheme guidelines dated 11.10.2019: (Rs. in lakh)			
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	80	586.88
	(ii)	State Government's Contribution /IA	20	146.72
		Total	100	733.60
	The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.			

1.3.24	Upgradation of Industrial Estate at Jeedimetla, Medchal-Malkajgiri District, Telangana.		
The National Project Approval Committee accorded final approval with the following means of finance as per provisions of old scheme guidelines dated 11.10.2019:			
(Rs. in lakh)			
S. No.	Particulars	Percentage	Amount
(i)	GoI Grant under MSE-CDP	80	800.00
(ii)	State Government's Contribution /IA	20	200.00
Total		100	1000.00
The cost of land filling & leveling, if any, shall be borne by the State Government /Implementing Agency.			
1.3.25	Setting up of Common Facility Center (CFC) in Animal Feeds Cluster, Mongsenyimti village, Mokokchung District, Nagaland.		
The National Project Approval Committee accorded final approval with the following means of finance, subject to submission of the following documents prior to issuance of final approval letter:			
(Rs. in lakh)			
S. No.	Particulars	Percentage	Amount
(i)	GoI Grant under MSE-CDP	80	798.61
(ii)	State Government's contribution	15	149.74
(iii)	SPV's contribution	05	49.91
Total		100	998.26
1.3.26	Setting up of Common Facility Center (CFC) in Food Processing Cluster, Mukalimi Village, Pughoboto, Zunheboto, Nagaland.		
The National Project Approval Committee accorded final approval with the following means of finance:			
(Rs. in lakh)			
S. No.	Particulars	Percentage	Amount
(i)	GoI Grant under MSE-CDP	80	796.80
(ii)	State Government's contribution	15	149.40
(iii)	SPV's contribution	05	49.80
Total		100	996.00
1.3.27	Setting up of Common Facility Center (CFC) in CTC & Orthodox Tea Cluster, Nagaon, Assam.		
The National Project Approval Committee deferred the project as the State Government has not given the contribution towards the project. The representative of State Govt. of Assam agreed during the meeting for the State Government contribution. After a commitment letter from the State Govt., the proposal will be reconsidered.			

1.3.28	Setting up of Common Facility Centre (CFC) in Gold Jewellery & Hallmarking Cluster, Haldwani, Nainital, Uttarakhand.			
	The National Project Approval Committee accorded final approval with the following means of finance as per provisions of old scheme guidelines dated 11.10.2019:			
	(Rs. in lakh)			
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	75.00	730.14
	(ii)	State Government's contribution	10.60	103.06
	(iii)	SPV Contribution	14.40	139.03
		Total	100.00	972.23
1.3.29	Setting up of Common Facility Centre (CFC) in Precision Tooling Cluster, Hosur, Dist. Krishnagiri, Tamilnadu.			
	The National Project Approval Committee accorded final approval with the following means of finance as per provisions of old scheme guidelines dated 11.10.2019, subject to submission of the following documents prior to issuance of final approval letter:			
	(Rs. in lakh)			
	S. No.	Particulars	Percentage	Amount
	(i)	GoI Grant under MSE-CDP	80.00	1287.50
	(ii)	State Government's contribution	10.00	160.94
	(iii)	SPV Contribution	10.00	160.94
		Total	100.00	1609.38
	<p>i. NOC form State Pollution Control Board.</p> <p>ii. MoA and AoA for section 8 company.</p> <p>The documents required for issuance of final approval letter must be sent to O/o DC(MSME) within a month's time from the date of issuance of the minutes of the meeting. On the request of State Government, additional one month time extension for submission of documents may be given by AS&DC(MSME). Thereafter, no time extension will be granted for submission of documents and the proposal will be required to be placed before NPAC again.</p>			


 12/10/2023

1.3.30	Setting up of Common Facility Centre (CFC) in Card & Board Printing Cluster, Tirupathur, Tamil Nadu.		
	The National Project Approval Committee accorded final approval with the following means of finance as per provisions of old scheme guidelines dated 11.10.2019, subject to submission of the following documents prior to issuance of final approval letter:		
	(Rs. in lakh)		
	S. No.	Particulars	Percentage
	(i)	GoI Grant under MSE-CDP	78.91
	(ii)	State Government's contribution	10.00
	(iii)	SPV's contribution	11.09
		Total	100
			1358.49
	<p>i. Certificate from State government for more than 50% units are Micro/SC/ST/Women enterprises.</p> <p>ii. Uploading SPV members details on MSE-CDP Portal.</p> <p>iii. Submission of Shareholding pattern with amount and Percentage as per MSE-CDP guidelines.</p> <p>The documents required for issuance of final approval letter must be sent to O/O DC(MSME) within a month's time from the date of issuance of the minutes of the meeting. On the request of State Government, additional one month time extension for submission of documents may be given by AS&DC(MSME). Thereafter, no time extension will be granted for submission of documents and the proposal will be required to be placed before NPAC again.</p>		
1.3.31	Setting up of Multistoried Flatted Factory Complex (FFC) for Silver Anklets Units at Salem Dist., Tamilnadu		
	The National Project Approval Committee deferred the project as the work in project has already been started. The State Government may submit the information on the following points to reconsider the project.		
	<p>i. The reason for starting the work before approval of the project.</p> <p>ii. How much work has been completed and the cost of completed work as on 06.10.2023.</p>		

1.3.32	Setting up of New Industrial Estate at Kodur, Chengalpattu Dist., Tamilnadu.
	<p>The National Project Approval Committee deferred the project as the work in project has already been started. The State Government may submit the information on the following points to reconsider the project.</p> <ol style="list-style-type: none"> <i>The reason for starting the work before approval of the project.</i> <i>How much work has been completed and the cost of completed work as on 06.10.2023.</i> <i>Clarification may be provided for costing in Drainage and Other Sanitary (conveniences etc.) = Rs. 1502 lakhs (1074+428) i.e. 47% of total project cost.</i>
1.3.33	Setting up of New Industrial Estate at Complex Sakkimangalam, Madurai Dist., Tamilnadu.
	<p>The National Project Approval Committee deferred the project as the work in project has already been started. The State Government may submit the information on the following points to reconsider the project.</p> <ol style="list-style-type: none"> The reason for starting the work before approval of the project. How much work has been completed and the cost of completed work as on 06.10.2023.
1.3.34	Up-gradation of Infrastructure facilities at Ambattur, Chennai, Tamilnadu.
	<p>The National Project Approval Committee deferred the project as the work in project has already been started. The State Government may submit the information on the following points to reconsider the project.</p> <ol style="list-style-type: none"> The reason for starting the work before approval of the project. How much work has been completed and the cost of completed work as on 06.10.2023.


 17/10/2023

1.3.35 Up-gradation of Industrial Infrastructure in KINFRA International Apparel Park (KIAP), Kazhakoottam, Thiruvananthapuram, Kerala.

The National Project Approval Committee accorded **final approval** with the following means of finance as per provisions of old scheme guidelines dated 11.10.2019, subject to submission of the following documents prior to issuance of final approval letter:

(Rs. in lakh)

S. No.	Particulars	Percentage	Amount
(i)	GoI Grant under MSE-CDP	60	505.54
(ii)	State Government's contribution	40	337.03
	Total	100	842.57

- i. Registered land documents in the name of Implementing Agency i.e. KINFRA, Trivandrum with clear title, complying zoning regulations and non agricultural conversion etc. is required. If the land document is in local language, English version duly vetted by MSME-DFO may be submitted.

The documents required for issuance of final approval letter must be sent to O/o DC(MSME) within a month's time from the date of issuance of the minutes of the meeting. On the request of State Government, additional one month time extension for submission of documents may be given by AS&DC(MSME). Thereafter, no time extension will be granted for submission of documents and the proposal will be required to be placed before NPAC again.

Agenda Item

Item

No. 1.4

In most of the cases of time extensions, the prevalence of the Covid - 19 pandemic was cited as the reason for slowdown in the pace of work leading to the consequent delays. It was noted that in the earlier meetings also several such extensions were granted. In view of these, it was decided to agree to the proposals for granting extension based on the request of State Governments.

Agenda Item No.	Name of the projects	Time Extension
1.4.1.	Extension of Time for setting up of Common Facility Center (CFC) in Plastic Packaging Cluster, Karnal, Haryana. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.12.23 No further time extension will be granted to the project. (request of State Government enclosed).	31.12.2023
1.4.2	Extension of Time for setting up of Common Facility Center (CFC) in Signage & Advertising Cluster, Karnal, Haryana The State Government requested for time extension for implementation of the project up to 30.06.24. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.03.24. No further time extension will be granted to the project. (request of State Government enclosed).	31.03.2024

1.4.3	Extension of Time for setting up of Common Facility Centre (CFC) in Gold Ornament Cluster, Karimnagar, Telangana. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.12.23. No further time extension will be granted to the project. (request of State Government enclosed).	31.12.2023
1.4.4	Extension of Time for setting up of new Industrial Estate at Mandapally, Siddipet District, Telangana. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.12.23 No further time extension will be granted to the project (request of State Government enclosed).	31.12.2023
1.4.5	Extension of Time for setting up of new Industrial Estate at Armoor Village, Nizamabad District, Telangana. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.12.23. No further time extension will be granted to the project. (request of State Government enclosed).	31.12.2023
1.4.6	Extension of Time for setting up of new Industrial Estate at Autonagar, Kundanpally Village, Ramagundam Mandal in Peddapalli, Telangana. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.12.23. No further time extension will be granted to the project. (request of State Government enclosed).	31.12.2023
1.4.7	Extension of Time for up-gradation of Industrial Park at Autonagar, Hyderabad, Ranga Reddy, Telangana. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.12.23. No further time extension will be granted to the project. (request of State Government enclosed).	31.12.2023
1.4.8	Extension of Time for setting up of new Industrial Estate at Buggapadu, Khammam, Telangana. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.12.23. No further time extension	31.12.2023

	will be granted to the project. (request of State Government enclosed).	
1.4.9	Extension of Time for setting up of new Industrial Estate at Kallem, Jangaon, Telangana. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.12.23. No further time extension will be granted to the project. (request of State Government enclosed).	31.12.2023
1.4.10	Extension of Time for setting up of new Industrial Estate at Sultanpur, Sangareddy, Telangana. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.12.23. No further time extension will be granted to the project. (request of State Government enclosed).	31.12.2023
1.4.11	Extension of Time for up-gradation of Industrial Park at Bhongir, Yadadri Bhuvanagiri, Telangana. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.12.23. No further time extension will be granted to the project. (request of State Government enclosed).	31.12.2023
1.4.12	Extension of Time for setting up of Common Facility Center (CFC) in Foundry & General Engineering Cluster, Phagwara, Dist. Kapurthala, Punjab As informed by Govt. of Punjab (GoP) that SPV is not interest in implementation of the project and requested for time extension up to 31.03.24. However, Committee asked the GoP to review the financial implication of the project and willingness of SPV to implement the project and inform to the M/o MSME. No further time extension will be granted to the project. (request of State Government enclosed)	31.03.2024
1.4.13	Time Extension for setting up of Common Facility Centre (CFC) in Apparel Cluster, Tirupur, Tamil Nadu. The State Government requested for time extension for implementation of the project up to 31.12.2023. National Project Approval Committee (NPAC) considered the request of State Government and accorded time extension for implementation of the project upto 31.12.2023. No further time extension will be granted to the project. (request of State Government enclosed)	31.12.2023
1.4.14	Time Extension for setting up of Common Facility Centre (CFC) in Print & Product Cluster, Hosur, Krishnagiri Tamil Nadu The State Government requested for time extension for implementation of	31.12.2023 <i>17/10/2023</i>

	the project up to 31.12.2023. National Project Approval Committee (NPAC) considered the request of State Government and accorded time extension for implementation of the project upto 31.12.2023. No further time extension will be granted to the project. (request of State Government enclosed)	
1.4.15	Time Extension for setting up of Common Facility Centre (CFC) in Fabrication cluster (Agricultural Implementation), Perambalur, Tamil Nadu. The State Government requested for time extension for implementation of the project up to 31.12.2023. National Project Approval Committee (NPAC) considered the request of State Government and accorded time extension for implementation of the project upto 31.12.2023. No further time extension will be granted to the project. (request of State Government enclosed)	31.12.2023
1.4.16	Extension of time for setting up of new industrial estate at Marikundu,Theni, Tamil Nadu. The State Government requested for time extension for implementation of the project up to 31.12.2023. National Project Approval Committee (NPAC) considered the request of State Government and accorded time extension for implementation of the project upto 31.12.2023. No further time extension will be granted to the project. (request of State Government enclosed)	31.12.2023
1.4.17	Extension of time for upgradation of Industrial Estate at Dindigul, Tamil Nadu. The State Government requested for time extension for implementation of the project up to 30.04.2022. National Project Approval Committee (NPAC) considered the request of State Government and accorded time extension for implementation of the project upto 30.04.2022. No further time extension will be granted to the project. (request of State Government enclosed)	30.04.2022.(Ex post facto)
1.4.18	Extension of time for setting up of new industrial estate at Uthangarai, Krishnagiri, Tamil Nadu. The State Government requested for time extension for implementation of the project up to 31.12.2023. National Project Approval Committee (NPAC) considered the request of State Government and accorded time extension for implementation of the project upto 31.12.2023. No further time extension will be granted to the project. (request of State Government enclosed).	31.12.2023
1.4.19	Extension of Time for setting up of Common Facility Center (CFC) in Zari Zardozi Cluster, Unnao, Uttar Pradesh. The State Government requested for time extension for implementation of the project up to 31.12.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for	31.12.2023

	implementation of the project upto 31.12.23 with wavier off penalty of 10% reduction of GoI Grant. No further time extension will be granted to the project. (request of State Government enclosed).	
1.4.20	Extension of Time for setting up of Common Facility Center (CFC) in Garments Cluster, Ludhiana, Punjab After deliberation, National Project Approval Committee (NPAC) accorded time extension for completion of the project up to 31.03.24 No further time extension will be granted to the project. (request of State Government enclosed).	31.03.2024
	Extended Agenda for proposals of Time Extension	
1.4.21	Extension of Time for up-gradation of existing Industrial Estate at Singarayakonda, Prakasam District, Andhra Pradesh. The State Government requested for time extension for implementation of the project up to 31.10.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.10.23. No further time extension will be granted to the project. (request of State Government enclosed).	31.10.2023
1.4.22	Extension of time for setting up of new Industrial Estate at Kopparthi, Kadapa, District, Andhra Pradesh. The State Government requested for time extension for implementation of the project up to 31.10.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.10.23. No further time extension will be granted to the project. (request of State Government enclosed).	31.10.2023
1.4.23	Extension of Time for setting up of new Industrial Estate at Gandhrajupalli, Chittoor, Andhra Pradesh. The State Government requested for time extension for implementation of the project up to 31.10.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.10.23 No further time extension will be granted to the project. (request of State Government enclosed).	31.10.2023
1.4.24	Extension of Time and dropping of Effluent Treatment Plant (ETP) for setting up of new Industrial Estate at Peddapuram, East Godavari District, Andhra Pradesh. The State Government requested for time extension for implementation of the project up to 31.10.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.10.23. No further time extension will be granted to the project. (request of State Government enclosed). Regarding dropping of ETP, the committee accorded approval subject to submission of a written commitment from the State Government that an alternative arrangement for Effluent Treatment/Disposal is in place and no MSMEs will be impacted by dropping of the ETP.	31.10.2023

1.4.25	Extension of Time for up-gradation of existing Industrial Estate at Autonagar, Vedayapalem, Nellore District, Andhra Pradesh. The State Government requested for time extension for implementation of the project up to 31.10.23. After deliberation, National Project Approval Committee (NPAC) accorded time extension for implementation of the project upto 31.10.23. No further time extension will be granted to the project. (request of State Government enclosed).	31.10.2023
Agenda Item No. 1.5	Ratification of proposals	
1.5.1	Common Facility Center (CFC) in Garments Cluster, Ludhiana, Punjab National Project Approval Committee (NPAC) ratified the decision of time extension granted up to 23.09.23 on file. However, Govt. of Punjab (GoP) later on requested for time extension upto 31.03.24 to complete the project.	31.03.2024
1.5.2	New Industrial Estate at Barhe Village, Chahno Block, Bijupara, Ranchi, Jharkhand National Project Approval Committee (NPAC) ratified the decision of time extension granted up to 31.03.24 on file for the project.	31.03.2024
1.5.3	Common Facility Center (CFC) in Cashew Cluster, Neelchakra, Brahamgiri, Puri, Odisha National Project Approval Committee (NPAC) ratified the decision of time extension granted up to 31.03.24 on file with wavier off penalty of 10% reduction of Gol Grant.	31.03.2024
1.5.4	Common Facility Centre (CFC) in Food Processing Cluster, Sirsi, Uttara Kannada, Karnataka. National Project Approval Committee (NPAC) ratified the decision of time extension granted up to 31.12.23 on file for the project.	31.12.2023
1.5.5	Common Facility Centre (CFC) in Cashew Processing Cluster, Belgaum. National Project Approval Committee (NPAC) ratified the decision of time extension granted up to 30.06.23 on file for the project.	30.06.2023
1.5.6	Common Facility Centre (CFC) in Jaggery Processing Cluster Jalalapur, Raibag, Belagavi, Karnataka. National Project Approval Committee (NPAC) ratified the decision of time extension granted up to 30.11.23 on file for the project.	30.11.2023
1.5.7	New Industrial Estate at (KINFRA- Spices Park) at Idukki, Kerala.	31.08.2023

	National Project Approval Committee (NPAC) ratified the decision of time extension granted up to 31.08.23 on file for the project.
1.5.8	<p>Ratification of final approval letter issued for setting up of Common Facility Centre (CFC) in Honey, Spices & Food Processing Cluster, Longkhim & Chare Area, Tuensang District, Nagaland on submission of requisite documents after lapse of granted time period.</p> <p>National Project Approval Committee (NPAC) ratified the decision for issuance of final approval letter for setting up of Common Facility Centre (CFC) in Honey, Spices & Food Processing Cluster, Longkhim & Chare Area, Tuensang District, Nagaland as the requisite documents were submitted after lapse of granted time period.</p>
1.5.9	<p>Ratification of final approval letter issued for up-gradation of Industrial Estate at Gadwal, Jogulamba Gadwal District, Telangana on submission of requisite documents after lapse of granted time period.</p> <p>National Project Approval Committee (NPAC) ratified the decision for issuance of final approval letter for up-gradation of Industrial Estate at Gadwal, Jogulamba Gadwal District, Telangana as the requisite documents were submitted after lapse of granted time period.</p>
1.5.10	<p>Ratification of final approval letter issued for up-gradation of Industrial Estate at Mancherial, Mancherial District, Telangana on submission of requisite documents after lapse of granted time period.</p> <p>National Project Approval Committee (NPAC) ratified the decision for issuance of final approval letter for up-gradation of Industrial Estate at Mancherial, Mancherial District, Telangana as the requisite documents were submitted after lapse of granted time period.</p>
1.5.11	<p>Ratification of final approval letter issued for setting up of new Industrial Estate at Narmala, Rajanna Sircilla District, Telangana on submission of requisite documents after lapse of granted time period.</p> <p>National Project Approval Committee (NPAC) ratified the decision for issuance of final approval letter for setting up of new Industrial Estate at Narmala, Rajanna Sircilla District, Telangana as the requisite documents were submitted after lapse of granted time period.</p>
1.5.12	<p>Ratification of final approval letter issued for up-gradation of Industrial Estate at Gondpur, Tehsil Paonta, District Sirmour, Himachal Pradesh on submission of requisite documents after lapse of granted time period.</p> <p>National Project Approval Committee (NPAC) ratified the decision for issuance of final approval letter for up-gradation of Industrial Estate at Gondpur, Tehsil Paonta, District Sirmour, Himachal Pradesh as the requisite documents were submitted after lapse of granted time period.</p>
1.5.13	<p>Ratification of final approval letter issued for up-gradation of Industrial Estate at Jeetpur Behri, Tehsil Ghanri, District Una, Himachal Pradesh on submission of requisite documents after lapse of granted time period.</p> <p>National Project Approval Committee (NPAC) ratified the decision for issuance of final approval letter for up-gradation of Industrial Estate at Jeetpur Behri, Tehsil Ghanri,</p>

	District Una, Himachal Pradesh as the requisite documents were submitted after lapse of granted time period.
1.5.14	Ratification of extension of time for Common Facility Centre (CFC) in Rice Mill Cluster, Pavani, Bhandara, Maharashtra. The committee ratified the decision of time extension upto 31.12.2023 granted on file for CFC in Rice Mill Cluster, Pavani, Bhandara, Maharashtra.
Agenda Item No.	Any other points
1.6	
1.6.1	Approval for change in location of the CFC for setting up of Common Facility Centre (CFC) in Gold Ornaments Cluster, Jaggayyapeta, Krishna, Andhra Pradesh. The Committee accorded approval for changing of location of the CFC from R.S. No.: 275/1A1, Jaggayyapet to Plot No. : 35B, R.S. No: 94, Tirumalagiri Village, Jaggayyapet Mandal, Andhra Pradesh for setting up of Common Facility Centre (CFC) in Gold Ornaments Cluster, Jaggayyapeta, Krishna, Andhra Pradesh. The approved cost of land and its development of Rs. 4.00 lakh shall remain unaltered and any escalation in cost of land due to change of location shall be the sole responsibility of the SPV of the cluster.
1.6.2	Cancellation of the project for setting up of new Industrial Estate at Kurud, Dhamtari District, Chhattisgarh. The committee accorded approval for cancellation of project for setting up of new Industrial Estate at Kurud, Dhamtari District, Chhattisgarh considering the request of the State Government. Any financial or legal responsibility arises due to cancellation of the project shall be the sole responsibility of the State Government.
1.6.3	Cancellation of the project for setting up of new Industrial Estate at Abhanpur, Raipur, Chhattisgarh. The committee accorded approval for cancellation of project for setting up of new Industrial Estate at Abhanpur, Raipur, Chhattisgarh considering the request of the State Government. Any financial or legal responsibility arises due to cancellation of the project shall be the sole responsibility of the State Government.
1.6.4	Approval for change in location of the CFC for setting up of Common Facility Centre (CFC) in Power loom Cluster, Rasipuram, Tamilnadu. The Committee accorded approval for change of land No. 3 V Nagar Road no. 5 Rasipuram TK. Namakkal to the new location Patta no. 54, Sirverump/ 68/3, Molapalayam Village, Rasipuram Taluka, Namakkal District for setting up of Common Facility Centre (CFC) in Power loom Cluster, Rasipuram, Tamilnadu. The approved cost of land and its development shall remain unaltered and any escalation in cost of land due to change of location shall be the sole responsibility of the SPV of the cluster.

1.6.5	<p>Request for release of 1st instalment of GoI grant without upfront contribution of SPV (partially) and additional contribution from ALEAP/SPV for setting up of Marketing Hub (Women Entrepreneurs International Trade & Technology Centre) at Nandigama Village, Patancheru Mandal, Sanga Reddy District, Telangana under MSE-CDP.</p> <p>The National Project Approval Committee accorded approval with the following revised means of finance, subject to submission of the following documents prior to issuance of approval letter for revised means of finance:</p> <p style="text-align: right;">(Rs. in lakh)</p> <table border="1"> <thead> <tr> <th>S. No.</th> <th>Particulars</th> <th>Percentage</th> <th>Amount</th> </tr> </thead> <tbody> <tr> <td>(i)</td> <td>GoI Grant under MSE-CDP</td> <td>69.93</td> <td>680.00</td> </tr> <tr> <td>(ii)</td> <td>State Government's Contribution /IA</td> <td>09.98</td> <td>97.00</td> </tr> <tr> <td>(iii)</td> <td>SPV's contribution</td> <td>20.09</td> <td>195.38</td> </tr> <tr> <td></td> <td style="text-align: right;">Total</td> <td>100.00</td> <td>972.38</td> </tr> </tbody> </table> <p>i. Undertaking from the State Government of Telangana that the deliverables of the project are not impacted due to change of total project cost.</p>	S. No.	Particulars	Percentage	Amount	(i)	GoI Grant under MSE-CDP	69.93	680.00	(ii)	State Government's Contribution /IA	09.98	97.00	(iii)	SPV's contribution	20.09	195.38		Total	100.00	972.38
S. No.	Particulars	Percentage	Amount																		
(i)	GoI Grant under MSE-CDP	69.93	680.00																		
(ii)	State Government's Contribution /IA	09.98	97.00																		
(iii)	SPV's contribution	20.09	195.38																		
	Total	100.00	972.38																		
1.6.6	<p>Request from the State Government and SPV to disposal of obsolete, damaged and unserviceable machinery & equipments installed in the CFC of Terra Tile Cluster, Thrissur, Kerala under MSE-CDP.</p> <p>The proposal for disposal of machinery & equipments of the CFC will be considered by NPAC after the recommendation of the State Cabinet/Empowered group of Ministers of Kerala. Also, information on other projects which have been affected due to enactment of 'Kerala Conservation of Paddy land and Wet land Act', and subsequent remedial measures taken by the State Govt. if any, may also be shared.</p>																				

In his concluding remarks, AS&DC (MSME) requested the representatives of the State Governments to give impetus to scheme in their States, forward more proposals under the scheme and ensure time bound completion of the on-going projects.

Secretary (MSME) highlighted the importance of ensuring full accomplishment of deliverables envisaged with projects and smoothly passing of benefits to Micro and Small enterprises.

Meeting ended with a vote of thanks to the Chair and participants.

Annxure-1

List of participants during the 1st Meeting of National Project Approval Committee (NPAC) of Micro & Small Enterprises Cluster Development Programme (MSE-CDP) on 04.10.2023 and 06.10.2023 at Udyog Bhawan, New Delhi (through Physical & Video Conferencing)

S. No.	Name & Designation	Office
	S / Shri /Dr/ Ms	
1	S.C. L.Das, Secretary	In Chair
2	Dr. Rajneesh, Additional Secretary and Development Commissioner (MSME)	O/o DC(MSME)
3	Sudha Keshari, Additional Development Commissioner	O/o DC(MSME)
4	D. Chandrasekhar, Additional Development Commissioner	MSME-DFO, Hyderabad
5	Jayesh Ranjan, Principal secretary	Deptt of (I&C) and (IT) Telangana Secretariat, Hyderabad
6	D. Krishna Bhaskar, Director of Industries	Commissionerate of Industries Government of Telangana
7	E.Narasimha Reddy, VC&MD	TSIIC, Hyderabad
8	V. Madhusudhan, CEO	TSIIC, Hyderabad
9	Pravin Kumar, Commissioner of Industries	Govt. of Andhra Pradesh
10	Dr. N. Yuvaraj, Secretary	Industries & Commerce Deptt., Govt. of Andhra Pradesh.
11	M Srinivasa Rao, Deputy Director	MSME, O/o Commissionerate of Industries, Govt. of AP
12	J.S.R. Anjaneyulu Assistant Director	MSME, O/o Commissionerate of Industries, Govt. of AP
13	Saswat Mishra, Principal Secretary	MSME Department, Govt. of Odisha
14	M.V.R. Vivekananda Reddy, Chief Engineer	APIIC, Govt. of AP
15	K.M.N.R.V Prasad, General Manager (Engineer Wing)	APIIC, Govt. of AP
16	Gopala Krishna, Executive Director	APMSMEDC, Govt. of AP.
17	Deepankar Mohapatra, Managing Director	OSIC, Govt. of Odisha
18	Srik. kevichusa, commissioner & Secretary	Industries & commerce, Govt. of Nagaland
19	A.Temjen Jamir, Director	Industries & commerce, Govt. of Nagaland
20	Y Lipongse Thongtsar, Additional Director	Industries & commerce, Govt. of Nagaland
21	Nungsangienla Longkumer, Assistant Director	Directorate of Industries & Commerce, Govt. of Nagaland.

22	Rajesh Kumar, Commissioner and Director of Industries	Govt. of U.P.
23	Ajay Kumar Chaurasiya, Dy. Commissioner Industries Cluster	Govt. of U.P.
24	Ujjwal Singh, Asst. Commissioner, Industries Cluster	Govt. of U.P.
25	Puneet Goyal, Director Industries and Commerce	Udyog Bhawan, Chandigarh, Punjab
26	Vishav Bandhu, Joint Director	Udyog Bhawan, Chandigarh, Punjab
27	Vijaymahantesh Danammanavar, Director	MSME, Government of Karnataka
28	B. Mahesh, Managing Director	KCTU, Bangalore
29	Rajeev V. ,Additional Director	Directorate of Industries and Commerce, Govt. of Kerala
30	Suraj S, Chief Executive Officer	KBIP, Thiruvananthapuram
31	Van Roy, General Manager	KBIP, Thiruvananthapuram
32	Dr. Unnikrishnan, General Manager	KINFRA, Thiruvananthapuram
33	Sashikant, Additional Director	O/o DG (MSME), Directorate of MSME, Panchkula
34	Tapan Deka, Additional Director	O/o Commissioner Industries and Commerce, Govt. of Assam
35	Dipjyoti Uzir, Tea Development officer	Tea Board, Assam
36	Partha Das Mahapatra, Factory Officer	Tea Board, Assam
37	Mritunjay Singh, Joint Director,	Directorate of Industries, Uttarakhand
38	Anupam Dwivedi, Deputy Director	Directorate of Industries, Uttarakhand
39	G. O. Bharti, Joint Director of Industries, Nagpur	Government of Maharashtra
40	S. Madumathi	Managing Director, TANSIDCO
41	Yogendra Pratap Singh Chaudhary, Manager	SIDBI, New Delhi
42	Shashi Ranjan, Managing Director	JIIADA, Ranchi, Jharkhand
43	S Chandrakar , General Manager	CSIDC, Raipur Chhattisgarh.
44	Veerender Sharma, Director	MSME-DFO, Punjab
45	Sanjeev Chawla, Director	MSME-DFO, Karnal
46	P M Parlewar, Director	MSME DFO, Nagpur
47	Dr V R Sirsath , Joint Director / CDO	MSME DFO Nagpur
48	G S Prakash, Joint Director & Head of Office,	MSME-DFO, Thrissur
49	P B Suresh Babu, Assistant Director & CDO	MSME DFO Thrissur
50	V. K Verma, Joint Director/HoO	MSME-DFO, Kanpur
51	S. K Pandey, Asstt Director	MSME-DFO, Kanpur
52	Inderjit Yadav, Joint Director	MSME-DFO, Ranchi
53	P. K Gupta, JD & HoO	MSME-DFO, Cuttack
54	R Rajeev, Joint Director	MSME-DFO, Raipur

55	K. Siva Rama Prasad, CDO	MSME-DFO, Hyderabad
56	Chandramouli Jangam Assistant Director	MSME-DFO, Visakhapatnam
57	U.C. Shukla, Director	O/o DC(MSME)
58	N.A. Raza, Assistant Director	O/o DC(MSME)
59	Sanjay Nigam, Assistant Director	O/o DC(MSME)
60	Shailendra Singh, Assistant Director	O/o DC(MSME)
61	Charanjeet Singh, Assistant Director	O/o DC(MSME)
62	Jyoti Kumari, SO	O/o DC(MSME)

For Agenda No.1.3.1 to 1.3.22

Dr. N. YUVARAJ, I.A.S.
Secretary to Government



Industries and Commerce Department
Government of Andhra Pradesh
Room No. 102, Ground Floor, Building No.2,
A.P. Secretariat, VELAGAPUDI - 522 238,
Amarevati, Guntur District.
Ph: Off.: +91-0863-244 2113, 244 2115,
e-mail : prsecy_inde@ap.gov.in
n.yuvaraj36@ias.nic.in

D.O. Lr.No. INC/64/11/2023 dated: 09.10.2023

Respected Sir,

Namaste

First of all, I convey my sincere thanks to Secretary, M/o MSME and Additional Secretary and DC-MSME for considering the proposals of Government of Andhra Pradesh in the 1st NPAC meeting held on 6.10.2023 and following are few submissions

1. As deliberated in the meeting, the following are the list of 15 ID projects @ one per district, out of the 22 proposals deliberated in the meeting, for consideration and approval.

A	Name of District	Proposals Placed in 1st NPAC	Govt. of India Grant (Rs. In Lakhs)	State Govt. JIA Contribution (Rs. In Lakhs)	Total Project Cost (Rs. In Lakhs)
1	Kakinada District	Development of Flatted Factory Complex (FFC) at IP Peddapuram	931.00	399.00	1330.00
2	Tirupati District	Development of New Industrial Park at Pagali - Block 2	721.00	309.00	1030.00
3	Kurnool District	Development of New Industrial Park at Gutlapadu	1050.00	1090.00	2140.00
4	Visakhapatnam District	Development of Flatted Factory Complex (FFC) at IP Pedagantyada	529.90	227.10	757.00
5	Chittoor District	Development of New Industrial Park at 5 Venkatapuram	1001.00	429.00	1430.00
6	YSR Kadapa District	Development of New Industrial Park at Gopavaram	1050.00	475.49	1525.49
7	Prakasam District	Development of New Industrial Park at Chendalur	753.49	322.92	1076.41
8	Nandyal District	Development of New Industrial Park at Jagadurthy	732.19	313.80	1045.99
9	Krishna District	Development of New Industrial Park at Veerapanenigudem	1029.00	441.00	1470.00

Contd...2

10	East Godavari District	Development of New Industrial Park at Kalayacharla	1050.00	1015.00	2065.00
11	Srikakulam District	Development of Flatted Factory Complex (FFC) at JP Pydibheemavaram	1022.00	438.00	1460.00
12	Sri Satya Sai District	Development of New Industrial Park at Kappalabanda	819.79	351.34	1171.13
13	Anakapalli District	Development of New Industrial Park at Koduru	1050.00	1638.00	2688.00
14	S.P.S.R.Nellore District	Development of New Industrial Park at Narampeta	1050.00	1293.00	2343.00
15	Annamayya District	Development of New Industrial Park at Thabguntaelli	1050.00	542.53	1592.53
		Totals Rs. in Lakhs	13839.37	9283.18	23122.55


2. Further, as deliberated and decided in the meeting, financial closure of the 5 ID projects will be completed by October end and DC-MSME Regional Offices at Hyderabad and Vizag are requested to provide necessary support in this regard. It is also requested that remaining 7 proposals may also approved in-principle as the same were appraised by the Committee and final approval may be accorded based on the progress of the already sanctioned works under MSE CDP
3. As you are aware, Development Commissioner (MSME), GoI vide Lr.No.1 (392)/CDD/ID/2013, Dt-24-09-2018, accorded final approval for Setting up of New Industrial Estate at Peddapuram, East Godavari District, Andhra Pradesh under MSE – CDP Scheme with approved project cost of Rs. 690.91 lakhs – GoI Grant of Rs. 414.55 Lakhs and State Govt. share of Rs. 276.36 Lakhs respectively. As per the approved components, APIIC has invited tenders for Roads, Drains, Water Supply, Administrative Building, Power Distribution and Street lighting arrangements and the works were also completed in all respects by 31.08.2021. In this connection, it is to further submit that due to small extent of plotted area i.e 8.75 Acres in the layout of setting up of new industrial estate of Peddapuram, the ETP found to be not viable, and on the request of the Zonal Manger, APIIC, Kakinada Zone, the Managing Director, Atchutapuram Effluent Treatment Limited (AETL) a Joint Venture Company between Industries and APIIC has given his consent (Lr No. AETL/FoodPark/effluents/APIIC Dt: 26.06.2023) to treat the effluents generated from industries located in Food Park at Peddapuram duly adhering to all the norms of

Contd...3

Andhra Pradesh Pollution Control Board (APPCB). Hence, under these circumstances, it is proposed to drop the above two (02) components i.e. Effluent Treatment Plant Facilities (ETP) and Road side Greenery & Social forestry from the subject cited project, and it is also to inform you that the Roadside Greenery will be taken up under MGNERGS Scheme. The components are dropped with the arrangement that the effluents thereon will be treated at Atchuthapuram to comply the provisions of pollution control norms and upon Approval, APIIC will submit all the required document for closure and final settlement of the project.

Hence, it is requested to consider the above submission and as informed in the meeting, it is assured that all efforts will be taken to complete the already sanctioned old projects by December 2023 end.

Yours sincerely,


9/10/2023
(N Yuvaraj)

To

The Additional Secretary & Development Commissioner - MSME
Ministry of Micro, Small and Medium Enterprises
7th Floor, Nirman Bhavan, Maulana Azad Road,
New Delhi - 110 011

Copy to:

- Sr PPS to Secretary, M/o MSME, GoI, New Delhi
- The Commissioner of Industries, GoAP, APIIC Towers, Plot No-1 (11th floor), IT Park, Mangalagiri, Guntur (Dist.).
- The VC&MD, APIIC Ltd, H.O. APIIC Towers, Plot No-1 (11th floor), IT Park, Mangalagiri, Guntur (Dist.)

सूक्ष्म, लघु एवं
मध्यम उद्यम निदेशालय
हरियाणा सरकार



Directorate of Micro,
Small and Medium Enterprises
Government of Haryana

To
The Development Commissioner,
Ministry of Micro, Small & Medium Enterprises (MSME),
Govt. of India, Nirman Bhawan,
7th Floor, Mullana Azaad Road,
New Delhi - 110108

Memo No. Cluster/Plastic & Packaging/Karnal/ 8553
Dated :- 17-07-23

Subject:- Request of SPV of the Plastic & Packaging Cluster Karnal for extension in time limit upto 31.12.2023 for setting up of Common Facility Centre (CFC) in Plastic & Packaging Cluster Karnal, Haryana under MSE-CDP Scheme of MoMSME, Govt. of India.

1. Reference to the subject noted above.
2. In this connection, it is requested to grant extension upto 31.12.2023 for completion of project for setting up of Common Facility Centre (CFC) in Plastic & Packaging Cluster Karnal under MSE-CDP scheme of MoMSME. The reason for delay to complete the project along with the justification thereof and project timelines to complete the project submitted by the SPV of the cluster along with the present status of the project is as follows:-

Particulars	Details
Name of SPV	Karnal PlastPack CFC Pvt. Ltd.
Implementation Agency	MEANS Council, Panchkula, Haryana
Location of the Cluster	Karnal
Name of the Project	Common Facility Centre, Plastic & Packaging Karnal.
Land	Purchased
Building	Building works has been completed. Only the work related plumbing is going on.
Plant & Machinery	Tenders for the complete plant and machinery have been finalised as per the final approval letter issued by the DC-MSME, Govt. of India
State Govt. Grant	1 st Instalment of INR 180.00 lakhs-Released 2 nd Instalment of INR 174.54 lakhs-Released
GOI Grant-in-aid (Released)	1 st Installment of INR: 420.00 lakh released on 06.09.2019 2 nd Installment of INR: 315.00 lakh released on 19.11.2020 3 rd Installment of INR: 200.00 lakh released on 16.08.2022 4 th Installment of INR: 115.00 lakh to be released by the GOI.

- The SPV has till date contributed Rs.279.20 Lakh against their total contribution of Rs. 221.54 lakh as per the final approval letter dated 11.04.2018.

Reason for delay in the Implementation

The CFC is in the advanced stage of implementation and civil works for the CFC will be completed by end of December 2023. The SPV of the Cluster has informed that at present the CFC is partially operational. Events responsible for delay of the implementation have been summarized below with the timelines:

- The SPV of the cluster has informed that the implementation of the cluster was on time and had been implemented by the end of April 2020 if it had not been delayed due to COVID 19 disruptions. The tender were floated in Month of FEB 2021 and was delayed due SECOND wave of COVID -19 and tenders were finalized in the month of September 2021. Further it has been highlighted that the final tenders for the ancillary machines

सूक्ष्म, लघु एवं
मध्यम उद्यम निदेशालय
हरियाणा सरकार



Directorate of Micro,
Small and Medium Enterprises
Government of Haryana

had already been finalized and received the final lot of machinery.

- It has also been informed that on the pattern of release of GoI grant, 1st grant was released on 6th September 2019 whereas 2nd grant was released on 19th November 2020, and 3rd grant of in September, 2022 which now had been utilized by IA in the month of March, 2023.
- SPV has already received three grants-in-aid worth 90% from Ministry of MSME and 95% from GOH grant, the funds have already been utilized by the IA.
- All Major Machines had been received and installed on the site of CFC of the cluster.
- They had started commercial production of few machine in the month of May 2023, and rest will also be operationalized within next 2 months by the end of September 2023 provided they get their final 10% balance grant in one go by the end of July 2023. As SPV had contributed its share 5 years back.
- The new MSE-CDP guidelines were issued in the month of April, 2022 and CNA & SNA mechanism through PFMS for release of GoI grant-in-aid under the MSE-CDP Scheme of MoMSME, GoI was introduced. The request for release of 3rd instalment of GoI grant-in-aid was forwarded on 14.03.2022 whereas the GoI grant-in-aid under the MSE-CDP Scheme for the cluster was received on 22.08.2022 in the CNA Account. Due to this the procurement process of machinery for the cluster also got delayed.
- Activity-wise projected time lines to Complete the Project with PERT Chart is as follows :

Activity/Month	JULY.23	AUG.23	SEPT.23	OCT.23	NOV.23	DEC.23
Receipt of Payment from State Govt.						
Completion of Pumbing & Electrification work						
Receipt of Pending Machines						
Physical verification of Plant & Machinery						
Release of payment of machinery suppliers/contractor						
Monitoring of the project by Board of Director/Governing Body of the Cluster						
Fully Operationalisation of CFC						

5. Keeping in view of the above, it is requested that extension be granted for completion of project for setting up of Common Facility Centre (CFC) in Karnal Plastic & Packaging Cluster under MSE-CDP Scheme of MoMSME upto 31.12.2023.

Encl.: Request letter from SPV
for time extension

Endst. No. Cluster/ Plastic & Packaging/Karnal/ 8554

A copy of the above is forwarded to Director, MSME-DI, 11-A, Industrial Development Colony, near ITI Kunjpura, Karnal for Information. dcdi-karnal@dmsme.gov.in

Assistant Director (MSME)
for Director General, MSME, Haryana

Dated: 17-07-23

Assistant Director (MSME),
for Director General, MSME, Haryana



Karnal PlastPack CFC Pvt. Ltd.

CIN No. : U74999HR2016PTC066465

Correspondence & Works :

Plot No. 6-7, Agro Park, Kunjpura, Karnal-132001 (Haryana)

Tel. : +91-98120-53552, +91-93556-77777, +91-98966-51303

Email : plasticcfc@gmail.com

Date: 08.06.2023

To,

The Director General,
Directorate of MSME, Haryana
HSVP 3rd Floor, Sector-6, Panchkula, Haryana

Subject: Request for time extension for completion of project for Plastic & Packaging Cluster, Karnal under MSE-CDP Scheme of MoMSME upto 31.12.2023

Dear sir,

It is respectfully that the final approval for setting up of Plastic & Packaging Cluster, Karnal was accorded the approval on the Meeting held on 46th NLSC/09.02.2018 and subsequently the final approval letter issued on 13.04.2018. As per the approval letter the total cost of the project is Rs. 1643.08 lakh, GOI contribution is Rs. 1050.00 lakh, State Govt. Contribution Rs. 371.54 lakh and SPV contribution is Rs. 221.54 lakh.

As per the approval letter, a time frame of two years from the date of issue of Final Approval Letter i.e. till 13th April 2020 was provided to start the functioning of Common Facility Center.

The present status of the cluster is as follows:

Particulars	Details
Name of SPV	Karnal PlastPack CFC Pvt. Ltd.
Implementation Agency	MEANS Council, Panchkula, Haryana
Location of the Cluster	Karnal
Name of the Project	Common Facility Centre, Plastic & Packaging Karnal.
Land	Purchased
Building	Building works has been completed. Only the work related plumbing is going on.
Plant & Machinery	Tenders for the complete plant and machinery have been finalised as per the final approval letter issued by the DC-MSME, Govt. of India
State Govt. Grant	1 st Instalment of INR 180.00 lakhs-Released

Karnal PlastPack CFC Pvt. Ltd.
Vijay Singh
Auth. Signatory

Regd. Office : Plot No. 121, Sector-3, HSIIIDC, Karnal-132001 (Haryana)



Karnal PlastPack CFC Pvt. Ltd.

		2 nd Instalment of INR 174.54 Lakhs Released 3 rd Instalment of INR 17.00 lakh to be released by the department. Tel. : +91-98120-53552, +91-93556-77777, +91-98966-51303 Email : plasticcfc@gmail.com
GOI (Released)	Grant-in-aid	1 st Instalment of INR: 420.00 lakh 2 nd Instalment of INR: 315.00 lakh 3 rd Instalment of INR: 200.00 lakh 4 th Instalment of INR: 115.00 lakh to be released by the GOI.

- The SPV has till date contributed INR 279.20 Lakh against their total contribution of Rs. 221.54 lakh as per the final approval letter dated 11.04.2018.


Reason for delay in the Implementation

The CFC is in the advanced stage of implementation and civil works for the CFC will be completed by end of December 2023. Events responsible for delay of the implementation have been summarized below with the timelines:

- > We would like to highlight that the implementation of the cluster was on time and had been implemented by the end of April 2020 if it had not been delayed due to COVID 19 disruptions. The tenders were floated in Month of FEB 2021 and was delayed due SECOND wave of COVID -19 and tenders were finalized in the month of September 2021. Further we would like to highlight that the final tenders for the ancillary machines had been already finalized and received the final lot of machinery.
- > We would also like to put light on pattern of release of GOI grant, 1st grant was released on 12th September 2019 whereas 2nd was released on 19th November 2020, and 3rd grant of in Sept 22 which now had been utilized by IA in the month of March 2023.
- > SPV has already received all three grants-in-aid worth 90 % from Ministry of MSME and 95% from GOH grant, the funds have already been utilized by the IA.
- > All Major Machines had been received and installed in Factory.
- > We had started commercial production of few machine in the month of May 2023, and rest will also be operationalized within next 2 months by end of September 2023 provided we get our final 10 % balance grant in one go by the of July 2023. As SPV had contributed its share 5 years back.
- > Against this backdrop, you are kindly requested to forward our request to DC-MSME with your recommendation for extension of time by six months i.e. up to

Karnal PlastPack CFC Pvt. Ltd.
Vinay Jangal
Auth. Signatory

Regd. Office : Plot No. 121, Sector-3, HSIIDC, Karnal-132001 (Haryana)



Karnal PlastPack CFC Pvt. Ltd.

31.12.2023 for start of functioning of Common Facility Centre

Correspondence & Works :


We again reiterate our commitment to ensure early implementation of the project and are undertaking necessary steps in this regard. Our SPV members are putting sincere efforts to recover the lost time in implementation.

We would like to take this opportunity to thank you and the department for all the support provided to our SPV for execution of the project.

Yours faithfully,

For Karnal Plast Pack CFC Pvt. Ltd.

Karnal PlastPack CFC Pvt. Ltd.



Auth. Signatory

CEO,

Vinay Taneja

Karnal Plast Pack CFC Pvt. Ltd.

Regd. Office : Plot No. 121, Sector-3, HSIIDC, Karnal-132001 (Haryana)




Karnal PlastPack CFC Pvt. Ltd.

PERT CHART FOR PLAST PACK CLUSTER KARNAL

	AGR	MAY	JUN	JULY	AUG	SEPT	OCT	NOV	DEC
Receipt of Payment from State Govt.									
Completion of Pumbing & Electrification work									
Receipt of Pending Machines									
Physical verification of Plant & Machinery									
Release of payment of machinery suppliers/contractor									
Monitoring of the project by Board of Director/Governing Body of the Cluster									
Fully Operationalization of CFC									

CIN No. : U74999HR2016PTC066465
 Correspondence & Works :
 Plot No. 6-7, Agro Park, Kunjpura, Karnal-132001 (Haryana)
 Tel. : 91-98120-53552, +91-93556-77777, +91-98966-51303
 Email : plasticcfc@gmail.com

Karnal PlastPack CFC Pvt. Ltd.


 Vinay Taneja, CEO
 Auth Signatory

Karnal Plast Pack CFC Pvt. Ltd.

Regd. Office : Plot No. 121, Sector-3, HSIIDC, Karnal-132001 (Haryana)

सूक्ष्म, लघु एवं
मध्यम उद्यम निदेशालय
हरियाणा सरकार



Directorate of Micro,
Small and Medium Enterprises
Government of Haryana

To

The Development Commissioner,
Ministry of Micro, Small & Medium Enterprises (MSME),
Govt. of India, Nirman Bhawan,
7th Floor, Mullana Azaad Road,
New Delhi - 110108

Memo No. Cluster/Signage & Advertising/Karnal/ 8555

Dated :- 17-07-2023

Subject:- Request of SPV of the Signage & Advertising Cluster Karnal for extension in time limit upto 30.06.2024 for setting up of Common Facility Centre (CFC) in Signage & Advertising Cluster Karnal, Haryana under MSE-CDP Scheme of MoMSME, Govt. of India.

- Reference to the subject noted above.
- In this connection, it is requested to grant extension upto 30.06.2024 for completion of project for setting up of Common Facility Centre (CFC) in Signage & Advertising Cluster Karnal under MSE-CDP scheme of MoMSME, Govt. of India. The reason for delay to complete the project along with the justification thereof and project timelines to complete the project as submitted by the SPV of the cluster along with the present status of the project is as follows:-

Particulars	Details																				
Name of SPV	Karnal Signage CFC Pvt. Ltd.																				
Implementing Agency	MEANS Council, Panchkula, Haryana																				
Location of the Cluster	Karnal																				
Name of the Project	Common Facility Centre, Signage & Advertising Karnal																				
Land	Purchased																				
Building	The tenders for construction of Civil Works for Scheduled & Non-Scheduled Items and Supply & Installation of Miscellaneous Items was finalised on 28.12.2020. • 70% Civil Works completed.																				
Plant and Machinery	1 st lot of tenders for the following machinery/equipment were floated on 24.09.2021. However, due to the non-compliance on the technical criteria the tender were not finalised. 2 nd time the following machinery tenders were floated on 30.08.2022.																				
	<table border="1"> <thead> <tr> <th>Schedule No.</th> <th>Description of machine & Equipment</th> <th>Qty.</th> <th>Value as per final approval (In INR Lakh)</th> </tr> </thead> <tbody> <tr> <td>1.</td> <td>Advanced Super Wide-format 5 meter (16.4 feet) dedicated Roll to Roll UV Printing Machine</td> <td>1</td> <td>595.90</td> </tr> <tr> <td>2.</td> <td>3 Meter (10.5 Feet) Digital Eye Sublimation Printing Machine for Fabric</td> <td>1</td> <td>265.50</td> </tr> <tr> <td>3.</td> <td>Rotary Thermo Processing Equipment (Calendar/Hear Press)</td> <td>1</td> <td>115.64</td> </tr> <tr> <td>4.</td> <td>Flat Bed 3 Meter by 2 Meter cutting table and structural Design & Nesting Software</td> <td>1</td> <td>256.25</td> </tr> </tbody> </table>	Schedule No.	Description of machine & Equipment	Qty.	Value as per final approval (In INR Lakh)	1.	Advanced Super Wide-format 5 meter (16.4 feet) dedicated Roll to Roll UV Printing Machine	1	595.90	2.	3 Meter (10.5 Feet) Digital Eye Sublimation Printing Machine for Fabric	1	265.50	3.	Rotary Thermo Processing Equipment (Calendar/Hear Press)	1	115.64	4.	Flat Bed 3 Meter by 2 Meter cutting table and structural Design & Nesting Software	1	256.25
Schedule No.	Description of machine & Equipment	Qty.	Value as per final approval (In INR Lakh)																		
1.	Advanced Super Wide-format 5 meter (16.4 feet) dedicated Roll to Roll UV Printing Machine	1	595.90																		
2.	3 Meter (10.5 Feet) Digital Eye Sublimation Printing Machine for Fabric	1	265.50																		
3.	Rotary Thermo Processing Equipment (Calendar/Hear Press)	1	115.64																		
4.	Flat Bed 3 Meter by 2 Meter cutting table and structural Design & Nesting Software	1	256.25																		
State Government Grant	1 st instalment of INR 179.75 lakhs - Released 2 nd instalment of INR 134.81 lakhs- Released																				
GoI Grant	Govt. of India grant-in-aid will be released after the finalization of machinery tenders. Tenders for the above-mentioned machines have been published and the																				

1.4.2

सूक्ष्म, लघु एवं
मध्यम उद्यम निदेशालय
हरियाणा सरकार



Directorate of Micro,
Small and Medium Enterprises
Government of Haryana

technical bids for the same were opened on 09.12.2022 and technical evaluation of the machines is under process and report from the technical institution is pending.

- The SPV has till date contributed 211.00 lakhs against their total contribution of Rs.299.00 lakhs as per the final approval letter dated 21.05.2020.
3. The SPV of the Cluster has informed that reasons for delay in Implementation of the Project as follows:

The CFC is in the advanced stage of implementation and civil works for the CFC will be completed by end of June 2023. The events responsible for the delay of the implementation have been summarized below with the timelines:

- The approval was granted in the year of May 2020 and the procurement process was started in the month of October 2020. The tender for the civil works for Scheduled & Non-Scheduled Items and supply & installation of Miscellaneous Items was published on 21.11.2020 and finalised on 28.12.2020. The 1st instalment of state share amounting to Rs.179.75 lakh was released on 31.03.2021 and the 2nd instalment of State Share amounting to Rs.134.81 lakh was released on 11.05.2022.
- Further, the tenders for the procurement of plant and machinery were published on 24.09.2021 but due the non-compliances on the technical criteria the tenders were not finalised. As these are the special printing machines and only 2 or 3 suppliers of these machines are available worldwide. Therefore, the purchase committee in its meeting held on 17.02.2022 directed to take the technical details of the machines from the Printing and Stationery Department, Haryana. The Printing and Stationery Department, Haryana has suggested to visit the "Print India 2022" exhibition which was held at Noida from 26th May to 30th May 2022. The committee comprising of Assistant Director, DMC, Karnal and Directors/representatives of the Cluster has visited the Print India 2022" exhibition on 28.05.2022 and had submitted their report on 16.06.2022 to the Directorate of MSME, Haryana.
- Tenders for the above-mentioned machines were again published and the technical bids for the same were opened on 09.12.2022 and technical evaluation of the machines is under process and report from the technical institution is pending. After finalisation of tenders for the machinery, the SPV will apply for the 1st instalment of GoI grant-in-aid under the Scheme.
- Activity-wise projected time lines to Complete the Project with PERT Chart is as follows :**

Sr. No	Activity/ Month	June 23	July 23	Aug. 23	Sept. 23	Oct. 23	Nov. 23	Dec. 23	Jan. 24	Feb. 24	March 24	Apr. 24	May 24	June 24
1.	Purchase Committee meeting for finalisation of conditions for machinery procurement													
2.	Publication of tenders for machinery													
3.	Opening Technical Bids													
4.	Opening of Financial bids													
5.	Signing of LoA and Contract Agreement for													

सूक्ष्म, लघु एवं
मध्यम उद्यम निदेशालय
हरियाणा सरकार



Directorate of Micro,
Small and Medium Enterprises
Government of Haryana

Sr. No	Activity/ Month	June 23	July 23	Aug. 23	Sept. 23	Oct. 23	Nov. 23	Dec. 23	Jan. 24	Feb. 24	March 24	Apr. 24	May 24	June 24
	the procurement of machines													
6.	Apply for the 1 st instalment of GoI share													
7.	Receipt 1 st instalment of GoI share													
8.	Completion of Civil Works													
9.	Receipt of machinery													
10.	Physical Verification of the machine													
11.	Installation and trial run of machinery and equipment													
12.	Apply for the 2 nd instalment of GoI Share													
13.	Receipt instalment of GoI share													
14.	Receipt of 3 rd GoI grant													
15.	Apply for the 3 rd instalment of GoI share													
16.	Receipt 3 rd instalment of GoI share													
17.	Monitoring of the project by Board of Director													
18.	Monitoring of the project by PWC													
19.	Arranging of Working Capital													
20.	Commence-ment of operations of the facility & Inauguration													

5. Keeping in view of the above, it is requested that extension be granted for completion of project for setting up of Common Facility Centre (CFC) in Signage & Advertising Cluster Karnal under MSE-CDP Scheme of MoMSME upto 30.06.2024.

Encl.: Request letter from SPV
for time extension

Bina D
Assistant Director (MSME)
for Director General, MSME, Haryana

Endst. No. Cluster/ Sigange & Advertising/Karnal/ 8556

Dated:- 17-7-23

A copy of the above is forwarded to Director, MSME-DI, 11-A, Industrial Development Colony, near ITI Kunjpura, Karnal for Information. E-mail:- dcdi-karnal@dcm sme.gov.in

Bina D
Assistant Director (MSME),
for Director General, MSME, Haryana

Karnal Signage CFC Pvt. Ltd.

To,
The Director General,
Directorate of MSME, Haryana
HSVP 3rd Floor, Sector-6, Panchkula, Haryana

Date: 15.06.2023

Subject: Request for time extension for completion of project for CFC in Signage and Advertising Cluster, Karnal under MSE-CDP Scheme of MoMSME upto 30.06.2024.

Dear sir,

This is in reference to your letter dated 16.05.2023 regarding the subject cited above.

It is respectfully that the final approval for setting up of CFC in Signage & Advertising Cluster, Karnal was accorded the approval in the 51st National Steering Committee Meeting held on 12.09.2021 and subsequently the final approval letter issued on 21.05.2020. The total approved cost of the project is INR 1798.78 lakh. Out of which SPV contribution is INR 299.39 lakh, Grant-in-Aid from Government of India is INR 1050.00 lakh and Grant-in-Aid from Government of Haryana is INR 449.39 lakh.

The present status of the cluster is as follows:

Particulars	Details
Name of SPV	Karnal Signage CFC Pvt. Ltd.
Implementation Agency	MEANS Council, Panchkula, Haryana
Location of the Cluster	Karnal
Name of the Project	Common Facility Centre, Signage & Advertising Karnal.
Land	Purchased
Building	The tenders for construction of Civil works for Scheduled & Non-Scheduled Items and Supply & Installation of Miscellaneous Items was finalised on 28.12.2020 <ul style="list-style-type: none"> • 70% Civil Works completed.

**Agro Park, Plot No. 8-9, Block-C,
Mugal Majra Road, Karnal
Tel.: 9896347333**

Karnal Signage CFC Pvt. Ltd.

Plant & Machinery	<p>1st Lot of machinery tenders for the following machines were floated on 24.09.2021. However, due to the non-compliance on the technical criteria the tender were not finalised.</p> <p>2nd time the following machinery tenders were floated on 30.08.2022.</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Schedule No.</th> <th style="text-align: center;">Description of Machine & Equipment</th> <th style="text-align: center;">Quantity</th> <th style="text-align: center;">Value as per final approval (in INR Lakh)</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">1.</td> <td>Advanced Super Wide-Format 5 Meter (16.4 Feet) dedicated Roll to Roll UV Printing Machine</td> <td style="text-align: center;">1</td> <td style="text-align: center;">595.90</td> </tr> <tr> <td style="text-align: center;">2.</td> <td>3 Meter (10.5 Feet) Digital Dye Sublimation Printing Machine for Fabric</td> <td style="text-align: center;">1</td> <td style="text-align: center;">265.50</td> </tr> <tr> <td style="text-align: center;">3.</td> <td>Rotary Thermo Processing Equipment (Calendar/Heat Press)</td> <td style="text-align: center;">1</td> <td style="text-align: center;">115.64</td> </tr> <tr> <td style="text-align: center;">4.</td> <td>Flat Bed 3 meter by 2 meter cutting table and structural Design & Nesting Software</td> <td style="text-align: center;">1</td> <td style="text-align: center;">256.25</td> </tr> </tbody> </table>	Schedule No.	Description of Machine & Equipment	Quantity	Value as per final approval (in INR Lakh)	1.	Advanced Super Wide-Format 5 Meter (16.4 Feet) dedicated Roll to Roll UV Printing Machine	1	595.90	2.	3 Meter (10.5 Feet) Digital Dye Sublimation Printing Machine for Fabric	1	265.50	3.	Rotary Thermo Processing Equipment (Calendar/Heat Press)	1	115.64	4.	Flat Bed 3 meter by 2 meter cutting table and structural Design & Nesting Software	1	256.25
Schedule No.	Description of Machine & Equipment	Quantity	Value as per final approval (in INR Lakh)																		
1.	Advanced Super Wide-Format 5 Meter (16.4 Feet) dedicated Roll to Roll UV Printing Machine	1	595.90																		
2.	3 Meter (10.5 Feet) Digital Dye Sublimation Printing Machine for Fabric	1	265.50																		
3.	Rotary Thermo Processing Equipment (Calendar/Heat Press)	1	115.64																		
4.	Flat Bed 3 meter by 2 meter cutting table and structural Design & Nesting Software	1	256.25																		
State Govt. Grant	<p>1st Instalment of INR 179.75 lakhs-Released</p> <p>2nd Instalment of INR 134.81 lakhs-Released</p>																				
GOI Grant	<p>Govt. of India' grant-in-aid will be released after the finalisation of machinery tenders.</p> <p>Tenders for the above-mentioned machines have been published and the technical bids for the same were opened on 09.12.2022 and technical evaluation of the machines is still going on and report from the technical institution is still pending.</p> <p>The Sub-technical committee meeting held on 19.11.2022 to evaluate the bids on the technical parameters given in the tender document.</p>																				

- The SPV has till date contributed INR 211.00 Lakh against their total contribution of Rs. 299.00 lakh as per the final approval letter dated 21.05.2020.

Reason for delay in the Implementation

The CFC is in the advanced stage of implementation and civil works for the CFC will be completed by end of June 2023. Events responsible for delay of the implementation have been summarized below with the timelines:

- The approval was granted in the year of May 2020 and the procurement process for was started in the month of October 2020. The tender for the Civil Works for Scheduled & Non-Scheduled Items and Supply & Installation of Miscellaneous Items

**Agro Park, Plot No. 8-9, Block-C,
Mugal Majra Road, Karnal
Tel.: 9896347333**

Karnal Signage CFC Pvt. Ltd.

- was published on 21.11.2020 and finalised on 28.12.2020. The 1st installment of state share INR 179.75 lakh was released on 31.03.2021.
2. Further, the tenders for the procurement of plant and machinery were published on 24.09.2021 but due to the non-compliance on the technical criteria the tenders were not finalised. As these are the special printing machines and only 2 or 3 suppliers of these machines are available worldwide. Therefore, the purchase committee held on 17.02.2022 was directed to take the technical details of the machines from the Printing and Stationery Department, Haryana. The Printing and Stationery Department, Haryana has suggested to visit the "Print India 2022" exhibition which was held at Noida from 26th May to 30th May 2022. The committee has visited the Print India 2022" exhibition on 28.05.2022 and has submitted their report on 16.06.2022 to the Directorate of MSME, Haryana.
 3. Tenders for the above-mentioned machines have been published and the technical bids for the same were opened on 09.12.2022 and technical evaluation of the machines is still going on and report from the technical institution is still pending. Due to which the project is delayed by 6 months.
 4. In addition to this, the SPV has applied for the release of 2nd installment of state share Rs. 134.81 lakh in the month December 2021 and the 2nd installment of state share was released in the month of June 2022 due to which the building works could not be completed in time and project gets delayed.

Against this backdrop, you are kindly requested to forward our request to DC-MSME with your recommendation for extension of time by 12 months i.e. up to 30.06.2024 for start of functioning of Common Facility Centre.

We again reiterate our commitment to ensure early implementation of the project and are undertaking necessary steps in this regard. Our SPV members are putting sincere efforts to recover the lost time in implementation.

We would like to take this opportunity to thank you and the department for all the support provided to our SPV for execution of the project.

Yours faithfully,
for Karnal Signage CFC Pvt. Ltd.

For Karnal Signage CFC Pvt. Ltd.



Director.

Director,
Karnal Signage CFC Pvt. Ltd.

**Agro Park, Plot No. 8-9, Block-C,
Mugal Majra Road, Karnal
Tel.: 9896347333**

Karnal Signage CFC Pvt. Ltd.

Activity-wise projected timelines to complete the project with PERT Chart

Sr. No.	Activity/Month	June 23	July 23	Aug 23	Sept. 23	Oct. 23	Nov. 23	Dec. 23	Jan. 24	Feb. 24	March 24	Apr. 24	May 24	June 24
1	Purchase Committee meeting for finalisation of conditions for machinery procurement													
2	Publication of tenders for machinery													
3	Opening Technical Bids													
4	Opening of Financial Bids													
5	Signing of LOA and Contract Agreement for the procurement of machines													
6	Apply for the 1 st installment of GOI Share													
7	Receipt 1 st installment of GOI Share													
8	Completion of Civil Works													
9	Receipt of machinery													
10	Physical Verification of the machine													
11	Installation and trial run of machinery and equipment													
12	Apply for the 2 nd installment of GOI Share													
13	Receipt 2 nd installment of GOI Share													
14	Receipt of 3 rd Govt grant													
15	Apply for the 3 rd installment of GOI Share													
16	Receipt 3 rd installment of GOI Share													
17	Monitoring of the project by Board of Directors													
18	Monitoring of the project by PMC													
19	Arranging of Working Capital													
20	Commencement of operations of the facility & Inauguration													

Director,
For Karnal Signage CFC Pvt. Ltd.

Director,
Karnal Signage CFC Pvt. Ltd.

**Agro Park, Plot No. 8-9, Block-C,
Mugal Majra Road, Karnal
Tel.: 9896347333**

Agenda No. 1A.3 to 1A.11

E. VENKAT NARSIMHA REDDY, I.A.S.,
DIRECTOR (FAC)



Department of Industries,
Commerce & Export Promotion

Lr.No. TSHIC/23/10/2021,

Date : 03.08.2023

To
The Additional Secretary & Development Commissioner,
Office of Development Commissioner,
(Micro, Small & Medium Enterprises),
Government of India, Nirman Bhawan,
7th Floor, Maulana Azad Road, New Delhi - 110011.

Sir,

Sub : TSHIC Ltd -ID&CFC Projects in Telangana State under MSE-CDP scheme-Request for Extension of Time -Reg.

Ref: 1. Minutes of the 1st State Level Steering Committee (SLSC) Meeting of modified MSE-CDP guidelines held on 23.06.2023 at TSHIC Ltd, Basheerbagh, Hyderabad.
2. Minutes of 4th State Level Steering committee meeting held on 21.09.2022 at 11.30AM at TSHIC Ltd., Hyderabad

It is to submit that, the final approvals were accorded for the following ID & CFC projects under MSE CDP Scheme. Extension of Time for completion of the projects was approved as noted under for the projects.

S.No.	Name of the IP	District	Total Project cost	Grant in Aid	State Government	Timelines of the projects
1	AN Hyderabad	Ranga Reddy	1054.60	650.65	403.61	30.06.2023
2	IP Bhongiri	Yadadri Bhuvanagiri	714.17	483.13	230.04	30.06.2023
3	IP Kallem	Jangoan	1070.88	678.88	392.00	30.06.2023
4	IP Buggapadu	Khammam	848.13	559.25	288.88	30.06.2023
5	IP Sultanpur	Sangareddy	940.05	630.70	302.35	30.06.2023
6	AN Kundanpally	Pedapalli	990.75	656.62	334.13	30.06.2023
7	IP Mandapally	Siddipet	1007.62	775.18	232.44	30.06.2023
8	IP Ravalkole	Medchal Malkajgiri	1036.77	711.00	325.77	30.09.2023
9	ID Armor	Nizamabad	935.09	674.09	261.00	26.02.2023
10	CFC Gold Ornament Cluster, Karimnagar	Karimnagar	579.00	520.00	59.00	30.09.2023

481/DC
9/8
AOC (SK)
2K
11/8/23
11/8/23
10/10/23


Recd. 10/8/23 at 11:30 P.M

28/7/23 (005) 122
Dy. No. 3885/CRU/SP/23
Date 08/8/23
O/o DC (MSME), CRU Section

O/o DC (MSME)

Received on 09/08/2023.....
e-Office No. 254569.....

Initial of the PS
Officer/Official (CRU)



Contd..2

Chirag Ali Lane, Abids, Hyderabad, Telangana - 500 001. Ph : +91-040-23441666,
E-mail : coi.ind@telangana.gov.in Web : www.industries.telangana.gov.in

1/2

Agenda No. 1.4.3 to 1.4.11


::2::

All measures to expedite the completion of the works are taken up. The progresses of the works are at various stages and all the projects are expected to be completed by Dec 2023.

The work progress along with the extension of time for the projects was reviewed in the 1st State Level Steering Committee (SLSC) Meeting of New MSE-CDP scheme held on 23.06.2023 and the same is agreed with.

In view of the above, it is requested to grant Extension of Time (EoT) for the afore said projects up to 31.12.2023 so as to complete the projects in all respects and submission for UCs along with other requisite Documents for financial settlements and project closure.

Yours faithfully,



Director of Industries,
Industries & Commerce Dept,
Government of Telangana.

Copy to

- The ADC, MSME-DFO, Balanagar, Hyderabad.
- The Director, Cluster Development (CD), O/o DC-MSME, New Delhi
- The Principal Secretary to Govt, Industries & Commerce Dept, Government of Telangana.
- The Vice Chairman & Managing Director, TSIIC, Basheerbagh, Hyderabad

Agenda No. 1.4.12

Email

<https://email.gov.in/h/printmessage?id=C:-49481&tz=Asia/Kolkata&xim=1>

Email

Sanjay Nigam

Extension of timeline for Foundry & General Engineering Cluster, Phagwara, Kapurthala till 30.03.2024.

From : industrialadvisor pb <industrialadvisor.pb@gmail.com>

Wed, Sep 27, 2023 12:22 PM

Subject : Extension of timeline for Foundry & General Engineering Cluster, Phagwara, Kapurthala till 30.03.2024.

To : UmeshChandra Shukla <umeshshukla@dcmsme.gov.in>, Sanjay Nigam <sanjay.nigam@gov.in>


Cc : adpiund@gmail.com

Respected Sir,

It is requested that the timeline for Foundry & General Engineering Cluster, Phagwara, Kapurthala may be extended for 1 year till 30.03.2024 as the GOI grant is pending. The ppt for the same has already been sent by this office.

Thanking you

Regards
Deputy Director (Tech.)
Department of Industries & Commerce
Government of Punjab
17 Bays Building, Sector -17 D
Chandigarh -160017, India



1.4.12

Govt. of Punjab
Department of Industries & Commerce, Punjab
(Technical Branch)

To

Regd.

The Director (CD),
O/o The Development Commissioner,
Ministry of MSME, GOI,
Nirman Bhawan, 7th Floor, Maulana Azad Road,
New Delhi-110108.

Memo No. Tech/MSE-CDP/Foundry Cluster/Kpt./ 40585/L
Date: 07/08/23

Subject: Regarding resumption of work of CFC by SPV Foundry & Engineering Cluster, Phagwara under MSE-CDP scheme of GOI.

In reference to minutes of the meeting of 61st meeting of National Level Steering Committee of MSE-CDP dated 29.03.2023 on the subject cited above.

The GOI had granted one month time to resolve the issue of withdrawal of the respective CFC project after considering the request of the State Govt. In order to continue to this project, the State Govt. has put its best of the efforts. Director of Industries & Commerce, Punjab was holding a meeting with the SPV on 17.05.2023. During the meeting the Director of Industries & Commerce, Punjab has motivated the SPV members to continue the project and the same has been unanimously got assured and confirm by the SPV delegation in the meeting.

Accordingly, it is submitted that earlier the SPV vide their e-mail dated 14.03.2023 had decided to withdraw this project and now, the SPV vide its letter dated 19.05.2023 (copy attached) has once again decided to continue the project as planned earlier. You are also be requested to extend the timelines of this project by 6 months till November, 2023 enabling SPV to continue their project.

Encl. As above.

Vaarth / f
Joint Director (Technical)

3/11/23
11/8/23
ADY (CD-SM)

Endst.No.Tech/MSE-CDP/Foundry Cluster/ Kpt./

Dated:

A copy of the above is forwarded to the following for information and necessary action :-

1. The General Manager, District Centre, Kapurthala.
2. Sh. President, Foundry & General Engineering Cluster, 45, Industrial Area, Phagwara, Kapurthala (SPV) with the request to send their request for time extension of the project alongwith (i) Present status of the project (ii) Reason for delay and justification (iii) Activity-wise projected timelines with PERT chart to complete the project.

-Sd-
Joint Director (Technical)

2/3

1.4.12

Foundry and General Engineering Cluster

Head Office: 45 Industrial Area, Phagwara
E-mail: fgphagwara@gmail.com



Ashok Gupta
98142-18511
Mukhinder Singh
98140-61637

Date 19-05-2023

To
Director Industries and Commerce
Government of Punjab
Udyog Bhawan
Sector-17
Chandigarh

Sub: CFC Project of Foundry and General Engineering Cluster-Phagwara dist. Kapurthala
Reference: Meeting held with Director Industries Sh. Amar Pal Singh on 17-05-2023 at Phagwara.

Sir,

We have submitted withdrawal from the CFC project of Foundry and General Engineering Cluster Phagwara due to some difficulties on 14-03-2023.

These difficulties are suitably addressed in the meeting held with Director Industries on 19th of May 2023 at Phagwara.

We are once again motivated by Director Industries to continue the project and the same has been accepted and confirmed by our members in the same meeting.

We hereby once again submit that we are ready to continue the project as planned earlier.

With highest regards

Mukhinder Singh
Secretary
Foundry and General Engineering Cluster
Phagwara

CC to: 1. P Sec. Industries and Commerce-Punjab, 2. DC MSME Delhi,
3. Director MSME Delhi, 4. Director MSME Ludhiana, 5. G M DIC Kapurthala

3/3

EOT

Agenda NO. 1.4.13 to 1.4.18



Tamil Nadu Small Industries Development Corporation Limited

Regd. Office: SIDCO Corporate Office,
Thiru. Vi. Ka. Indl. Estate, Guindy, Chennai - 600 032

CIN: U74999TN1970SGC005821

Phone : 2950 1461 / 2950 1422 Fax: 2950 0792

E-mail: ho@tansidco.org, website : www.tansidco.tn.gov.in



Rc. No. 9757/S2/2015

Dated : 29-09-2023

To

The Director (CD),
O/o the Development Commissioner (MSME)
Ministry of Micro, Small & Medium Enterprises,
Nirman Bhawan, A – Wing, 4th gate, 7th floor,
Maulana Azad Road,
New Delhi – 110 011.

Sir,

Sub: TANSIDCO – Schemes wing – Setting up of Common Facility Centre for Apparel Cluster, Tirupur, Tirupur District by M/s. TTPK Apparel Cluster Private Limited, – Gol 1st instalment grant utilized – Request for the release of Gol 2nd instalment grant – Further Extension of Time upto 31.12.2023 – Requested – Reg.

- Ref:**
1. Govt., of India Ir. No. 1(647)/CDD/Apparel/Tiruppur/2016 dated 05.02.2020.
 2. 61st National Level Steering Committee meeting held on 29.03.2023.
 3. This office letter of even no dated 21.04.2023, 10.05.2023, 09.06.2023 & 16.06.2023.
 4. Govt., of India Ir. No. 1(647)/CDD/Apparel/Tiruppur/2016/1940-1944 dated 07.08.2023.
 5. Letter No. nil dated 25.09.2023 received from TTPK Apparel Cluster Private Limited.

In the reference 1st cited, the project for setting up of Apparel Cluster, Tiruppur District by M/s. TTPK Apparel Cluster Private Limited was sanctioned and the project is under implementation.

In the 61st National Level Steering Committee meeting of Government of India has accorded extension of time up to 30.06.2023 for completion of the project in respect of Apparel Cluster at Tirupur, Tamil Nadu.

In the reference 4th cited, the Government of India has sanctioned the 2nd installment grant of Rs.257.08 lakh (30%) in respect of Apparel Cluster, Tiruppur and the same was received in CNA account on 30.08.2023 and the above amount was fully utilized by SPV after receiving from IA.

In the reference 5th cited, the SPV has requested for further extension of time upto 31.12.2023 due to the following reasons :-

- As per the tender conditions imposed by the machinery suppliers, the SPV have to settle 70% of the payment on receipt of machines at SPV site, some of the machines arrived at SPV site. But, due to the delay in the change of scheme code from 4117 to 4170 in PFMS web portal, the SPV unable to receive the Gol 2nd installment intime which took about 6 months delay. Due to this, the SPV has failed to make payment to the suppliers as committed by them. **The delay in completion of the project is not attributed by SPV.**
- The suppliers were also pressurizing every day for payment of 70% cost of machinery, and also disabled few machines resulting the SPV unable to run their machines. The members of SPV was also unable to fulfil the existing orders and incurring heavy loss due labour and overhead wages, Electrical bills, Machinery maintenance, spares parts and other components.
- The SPV on receipt of Government of India 2nd installment grant vide reference 4th cited to the tune of Rs.257.08 lakh was able to settle the machinery suppliers to some extent. The Utilization Certificate along with 3rd installment grant will be claimed shortly.

The list of balance pending machines from suppliers due to non-payment of 70% cost of supplied machines is as below.

1. Rapier Machine	–	1 No
2. Label Printing Machine	–	1 No
3. Jacquard Twill Tape Machine	–	1 No
4. AC	–	9 Nos.

Hence, we request the Director, O/o. Development Commissioner, Ministry of MSME, Government of India, New Delhi to consider the facts furnished by the SPV and further extension of time up to 31.12.2023 may be approved in respect of Apparel Cluster, Tirupur.

Yours faithfully,
For TANSIDCO. LTD.,


for General Manager i/c

Encl:

Copy to:


1. The Additional Secretary to Government.
MSME (D1) Department, Secretariat, Chennai – 600 009.
2. The Joint Director,
MSME – Development Facilitation Office,
65/1, GST Road, Guindy, Chennai – 600 032.


29/9/23

..3..


Hence, we request the Director, O/o. Development Commissioner, Ministry of MSME, Government of India, New Delhi to consider the facts furnished by the SPV and further extension of time up to **31.12.2023** may be approved in respect of Fabrication (Agricultural Implements) Cluster, Perambalur, Perambalur District.

Yours faithfully,
For TANSIDCO. LTD.,


for General Manager i/c

Copy to:

1. The Additional Secretary to Government.
MSME (D1) Department,
Secretariat,
Chennai – 600 009.
2. The Joint Director,
MSME – Development Facilitation Office,
65/1, GST Road,
Guindy, Chennai – 600 032.


29/1/23

5/10



Tamil Nadu Small Industries Development Corporation Limited

Regd. Office: SIDCO Corporate Office,
Thiru.Vi.Ka. Indl. Estate, Guindy, Chennai - 600 032
CIN: U74999TN1970SGC005821
Phone : 2950 1461 / 2950 1422 Fax: 2950 0792
E-mail : hqs@tansidco.org, website : www.tansidco.in.gov.in



Date: 08.08.2023

Rc. No. 8194/S-2/2017-1

To

The Director (CD),
Office of the Development Commissioner, MSME,
Ministry of Micro, Small & Medium Enterprises,
Nirman Bhavan, 7th floor, 4th Gate, A wing,
Maulana Azad Road,
New Delhi-110 011

SPEED POST

Sir,

Sub: TANSIDCO – Schemes – Micro & Small Enterprises - Common Facility Centre under Cluster Development Programme (MSE-CDP) – State Level Steering Committee meeting held on 04.07.2023– Further extension of time –Requested -reg.

- Ref:1. 61st National Level Steering Committee meeting held on 29.03.2023
- 2. State Level Steering Committee meeting held on 04.07.2023

We wish to inform that in the reference 1st cited, the 61st National Level Steering Committee meeting held on 29.03.2023 has accorded extension of time upto 30.06.2023 for the completion of certain projects, the present status of the projects is as detailed below.

I. a. Common Facility Centre (CFC) – Projects completed within 30.06.2023 and final installment grant claimed / to be claimed - 3

Agenda No.	Name of CFC	Extension of given up to	Remarks
61.4.1	Textile Knitting Cluster, Tirupur	30.06.2023	Project completed on 11.04.2023 and final installment claimed on 26.07.2023 with office of DC, MSME, New Delhi.
61.4.2	Wooden Furniture Cluster, Salem	30.06.2023	Project completed on 16.08.2023 and completion report sent to MSME – DFO, Chennai. Final installment grant to be claimed from Gov before 11.08.2023

*2835/2005/23
14/08/23*

6/80

61.4.6	Weaving Cluster, Erode	30.06.2023	Project completed on 30.06.2023 and completion report will be sent to MSME – DFO, Chennai and final installment grant will be claimed on or before 18.08.2023
--------	------------------------	------------	---

I.b. Infrastructure Development (ID) – Projects completed within 30.06.2023- 1

Agenda No.	Name of ID	Extension of given up to	Remarks
61.4.9	Upgradation of Industrial Estate at Ranipet, Ranipet District	30.06.2023	Project completed on 30.06.2023 and completion report will be sent to MSME – DFO, Chennai. Final installment grant will be claimed on or before 18.08.2023

II. a. Common Facility Centre (CFC) – Projects need further EoT upto 30.09.2023- 3

Agenda No.	Name of ID	Extension of given up to	Remarks
61.4.3	Apparel Cluster, Tirupur	30.06.2023	State Government has recommended Extension of Time up to 30.09.2023 to Government of India due to non- receipt of grant from Gol. This may be considered.
61.4.4	Print and Pack Products Cluster, Hosur, Krishnagiri	30.06.2023	State Government has recommended Extension of Time up to 30.09.2023 to Government of India due to non- receipt of grant from Gol. This may be considered.
61.4.5	Fabrication Cluster (Agricultural Implementation), Perambalur	30.06.2023	State Government has recommended Extension of Time up to 30.09.2023 to Government of India due to non- receipt of grant from Gol. This may be considered.

II.b. Infrastructure Development (ID) - Projects need further EoT upto 30.09.2023- 2

Agenda No.	Name of ID	Extension of given up to	Remarks
61.4.7	Creation of new Industrial Estate, Uthangarai, Krishnagiri District	30.06.2023	Further, Extension of Time requested up to 31.12.2023. Roads, Pipeline works are under progress
61.4.8	Creation of new Industrial Estate, Marikundu, Theni District	30.06.2023	Further, Extension of Time requested up to 30.09.2023. Construction of building works under progress.

Hence, we request the Director (CD), office of Development Commissioner, Ministry of MSME, Government of India, New Delhi to consider the projects for further extension of time and request to place the proposal in the ensuing National Project Approval Committee (NPAC) for getting Extension of Time for the completion of the projects under MSE-CDP Scheme of Government of India.

Yours faithfully,
for TANSIDCO Ltd.,


General Manager i/c

Encl: As above

Copy to
The Secretary to Government,
MSME Department
Secretariat, Chennai - 600 009.

8/80



Tamil Nadu Small Industries Development Corporation Limited

Regd. Office: SIDCO Corporate Office,
Thiru. Vi. Ka. Indl. Estate, Guindy, Chennai - 600 032

CIN: U74999TN1970SGC005821

Phone : 2950 1461 / 2950 1422 Fax: 2950 0792

E-mail: ho@tansidco.org, website : www.tansidco.tn.gov.in



Received on 14/8/23

Rc. No. 2076/S-1/2015

Date : 07.08.2023

To,

The Director (CD),
Office of the Development Commissioner,
Ministry of Micro, Small and Medium Enterprises,
Government of India, Nirman Bhavan,
A wing, 7th Floor, 4th Gate,
Moulana Azad Road,
New Delhi – 110 011.

Speed Post

Sir,

Sub: TANSIDCO – Schemes - Upgradation of infrastructure facilities in the Existing Industrial Estate Dindigul, Dindigul District under ID component of MSE-CDP Scheme under Govt. of India – Project completed on 10.10.2022 – Completion Report submitted / 3rd and final installment claimed – Request to place the proposal in the ensuing National Project Approval Committee (NPAC) for Ex-post Facto Approval – Reg.

- Ref:**
- 1) Final approval order No.1 (724)/CDD/ID/Dindigul/ 2017 dated 21.01.2019 from Deputy Director, O/o. Dc, MSME Dept., Govt. of India.
 - 2) G.O.Ms.No.85 MSME (D1) Dept., dated 28.06.2019.
 - 3) 1st installment grant order No.1 (724)/CDD/ID/Dindigul/ 2017 dated 31.07.2019 from Deputy Director, O/o. Dc, MSME Dept., Govt. of India.
 - 4) G.O.(D) No.25 MSME (D1) Dept. dated 24.03.2020.
 - 5) 2nd installment grant order Mo.1 (724)/CDD/ID/Dindigul/ 2017 /380-384 dated 16.04.2021 from Deputy Director, O/o. Dc, MSME Dept., Govt. of India.
 - 6) This office letter No.2076/S1/2015 dated 04.02.2022.
 - 7) 58th National Level Steering Committee held on 15.03.2022.
 - 8) This office letter No. 2076/S1/2015 dated 22.05.2023 & 26.06.2023.

We invite your kind attention to the reference 1st cited, the Govt. of India has issued the final approval order for Upgradation of Industrial Estate at Dindigul, Dindigul District Tamil Nadu under MSE-CDP at a project cost of Rs.405.00 lakhs with Govt. of India grant assistance of Rs.192.00 lakhs. The funding pattern is as follows:-

....2

8/10

*2836/D(UCS)/23
14/08/2023*

*11/8/23
DD (CD-SA)*

Sl. No	Particulars	Amount (Rs. in Lakhs)
1.	Grant from Government of India	192.00
2.	Grant from Government of Tamil Nadu	172.50
3.	Contribution from allottees (By TANSIDCO)	40.50
Total		405.00

For Up-gradation of Industrial Estate at Dindigul, Dindigul District, the Government of India has released the 1st and 2nd installment grant totaling to Rs.93.29 lakh (Rs.36.05 lakhs+ Rs.57.24 lakhs) vide reference 3rd and 5th cited. The Government of Tamil Nadu has also released the entire State contribution of Rs.172.50 lakh in two installments vide reference 2nd and 4th cited.

As per the final approval order vide reference 1st cited, the project has to be completed within 24 months i.e. 20.01.2021. The project could not be completed within the stipulated time and sought for Extension of time. In the 58th meeting of the National Level Steering Committee held on 15.03.2022, the Government of India has given time extension to complete the project up to 30.04.2022.

The project was completed on 10.10.2022 only, the Physical Joint Inspection was conducted by the Branch Manager, TANSIDCO, Executive Engineer, Madurai, Assistant Executive Engineer, Madurai and Assistant Director, MSME – DFO on 13.12.2022.

As per final approval order, the Government of India grant is Rs.192.00 lakh which is 60% of Rs.320.00 lakh based on the SIDBI appraisal.

In this regard, we have already sent the completion report, expenditure statement duly counter-signed by the Chartered Accountant as on 10.10.2022, Physical Joint Inspection Report and 2nd installment Utilization certificate for an amount of Rs.57.24 lakh sent on 26.06.2023, Pre-Receipt Bill and Undertaking sent on 22.05.2023.

Therefore, we request the Government of India to consider the above project as completed and also request to place the proposal before National Project Approval Committee (NPAC) to accord ex post facto approval by giving Time Extension upto 10.10.2022 for Upgradation of Industrial Estate at Dindigul, Dindigul District, Tamil Nadu under MSE-CDP Scheme.

Yours faithfully,
for TANSIDCO Ltd.,

General Manager/c

End: as above

Copy to:

1. The Secretary to Government,
MSME Department,
Secretariat,
Chennai - 600 009.
2. The Joint Director,
MSME - Development Facilitation Office,
65/1, GST Road,
Guindy, Chennai - 600 032.

7/8/23

7/8/23

Email

<https://email.gov.in/h/printmessage?id=C:-49440&tz=Asia/Kolkata&xim=1>

Email

Sanjay Nigam

Extension of timeline for Garment Cluster till 24.09.2024

From : industrialadvisor pb <industrialadvisor.pb@gmail.com>
Subject : Extension of timeline for Garment Cluster till 24.09.2024
To : UmeshChandra Shukla <umeshshukla@dcmsme.gov.in>, Sanjay Nigam
<sanjay.nigam@gov.in>

Wed, Sep 27, 2023 11:31 AM

Respected Sir,

It is requested that the timeline for Garment Cluster may be extended for 1 year till 24.09.2024 as the 3rd and 4th instalment is pending at the level of GOI. The ppt for the same has already been sent by this office.

Thanking you

Regards
Deputy Director
Technical Branch
Department of Industries and Commerce
Government of Punjab

Agado No. 1.4.19

20

पंजीकृत



प्रेषक,

संयुक्त आयुक्त उद्योग,
क्लस्टर अनुभाग-12
उद्योग एवं उद्यम प्रोत्साहन निदेशालय,
उत्तर प्रदेश, कानपुर।

सेवा में,

निदेशक (सी0डी0),
विकास आयुक्त का कार्यालय,
सूक्ष्म, लघु एवं मध्यम उद्यम मंत्रालय, भारत सरकार,
निर्माण भवन, सातवीं मंजिल, मौलाना आजाद रोड,
नई दिल्ली-110108

पत्रांक 178-80 /क्लस्टर-12/जरी जरदोजी-29/उन्नाच/2023-24

कानपुर-दिनांक 29 अगस्त 2023

विषय :- जरी जरदोजी क्लस्टर उन्नाच के सी0एफ0सी0 की अवधि बढ़ाये जाने के सम्बन्ध में।

महोदय,

कृपया उपर्युक्त विषयक एस0पी0वी0 अध्यक्ष, उन्नाच जरी जरदोजी क्लस्टर उत्थान समिति, 575 सिविल लाइन उन्नाच के पत्रांक दिनांक 24.08.2023 (छायाप्रति संलग्न) का सन्दर्भ ग्रहण करने का कष्ट करें। उक्त पत्र के माध्यम से अवगत कराया गया है कि कोविड-19 के कारण एम0एस0ई0-सी0डी0पी0 योजनान्तर्गत स्वीकृति को निर्धारित दिनांक तक पूर्ण कार्यशील नहीं किया जा सका एवं भारत सरकार से प्राप्त होने वाला केन्द्रांश की तृतीय किस्त के प्राप्त होने की अवधि भी 31.03.2023 में समाप्त हो चुकी है। उक्त के अतिरिक्त यह भी अवगत कराया गया है कि कोविड-19 के दृष्टिगत रखते हुये जरी जरदोजी क्लस्टर उन्नाच की सी0एफ0सी0 के पूर्ण कार्यशील होने की अवधि 31.12.2023 तक बढ़ाये जाने हेतु अनुरोध किया गया है।

अतः आपसे अनुरोध है कि जरी जरदोजी क्लस्टर उन्नाच परियोजना को 31.12.2023 तक टाईम एक्सटेन्शन देते हुये केन्द्रांश की तृतीय व अंतिम किस्त रु0 52.75 लाख निर्गत करने का कष्ट करें।

संलग्नक:-उपरोक्तानुसार।

2980/D(VCS)/2023
12/09/2023
ADI(CD-NAR)

भवदीय,

(सुधांशु तिवारी)

संयुक्त आयुक्त उद्योग, उ0प्र0।

पृष्ठांकन

/उपरोक्त/तद्विनांक:

अगस्त, 2023

उपर्युक्त की प्रतिलिपि निम्नलिखित को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित:-

- 1-एस0पी0वी0 अध्यक्ष, उन्नाच जरी जरदोजी क्लस्टर उत्थान समिति, 575 सिविल लाइन उन्नाच।
- 2-उपायुक्त उद्योग, जिला उद्योग प्रोत्साहन तथा उद्यमिता विकास केन्द्र, उन्नाच।

(सुधांशु तिवारी)

संयुक्त आयुक्त उद्योग, उ0प्र0।

Reg. No. 1240

Mob. { 9838745051
9919356367
9305999173



UNNAO ZARI ZARDOZI CLUSTER UTTAN SAMITI, UNNAO (U.P.)



77, Jawahar Nagar, Near Chhota Post Office, Unnao

email: unnaozarizardozi@gmail.com

Ref :

Date : 24-08-23

संयुक्त आयुक्त उद्योग
क्लस्टर अनुभाग-12
उद्योग एवं उद्यम प्रोत्साहन निदेशालय, उ०प्र०
कानपुर।

विषय:- जरी जरदोजी क्लस्टर, उन्नाव की सी०एफ०सी० की अवधि बढ़ाने के सम्बन्ध में।
महोदय,

कृपया अवगत कराना है कि कोविड-19 महामारी के कारण एम०एस०ई०-सी०डी०पी० योजनान्तर्गत स्वीकृत को निर्धारित दिनांक तक पूर्ण कार्यशील नहीं किया जा सका एवं भारत सरकार से प्राप्त होने वाले केन्द्रोंश की तृतीय किस्त के प्राप्त होने की अवधि भी मार्च-2023 में समाप्त हो चुकी है।

अतः महोदय से अनुरोध है कि कोविड-19 महामारी को दृष्टिगत रखते हुए जरी जरदोजी क्लस्टर, उन्नाव की सी०एफ०सी० के पूर्ण कार्यशील होने की अवधि दिसम्बर-2023 तक बढ़वाने हेतु भारत सरकार से अनुरोध करना चाहें ताकि भारत सरकार द्वारा केन्द्रोंश की तृतीय किस्त निर्गत की जा सके।

A.O.
24/08/23

डायरी सं० 93
दिनांक 24/08/2023

क्लस्टर / द.नं अनुभाग-12

En P. Malik
24/8/23

Zaher
उन्नाव जरी जरदोजी
क्लस्टर उत्थाव समिति
675, सिविल लाईन-उन्नाव

Agenda No.1.4.20

Govt. of Punjab
Department of Industries & Commerce, Punjab
(Technical Branch)

To

Regd. The Director (CD),
O/o The Development Commissioner,
Ministry of MSME, GOI,
Nirman Bhawan, 7th Floor, Maulana Azad Road,
New Delhi-110108.

Memo No.Tech/ MSE-CDP/Garment Cluster/Ldh/Part-4/ 4764-B
Dated:- 05-10-2023

Subject: Setting up of Common Facility Centre (CFC) in Garment Cluster, Ludhiana, Punjab - request for Extension of timeline for Garment Cluster, Ludhiana till 31.03.2024.

Reference to this office e-mail dated 27.09.2023 regarding the above subject

It is hereby submitted that the case of Ratification of Time Extension for setting up of CFC in Garment Cluster, Ludhiana considered in 1st National Project Approval Committee (NPAC) on 04.10.2023. In this regard, it is informed that all machines are installed & in working conditions, also joint inspections are already done, but the financial transactions / submission of Completion Report is still pending. These transactions will be done after receiving the 3rd installment and Final installment of GoI Grant for which Time Extension for the project is required upto 31.03.2024 so that the pending payment could be done to the Vendors.

Accordingly, your good self is requested to approve the case of grant of Time Extension upto 31.03.2024 for setting up CFC in Garment Cluster, Ludhiana.

3067/D(G.O.)/2023
12/10/2023

mm
11/10/23

ADD I (CD - SW)

Ward
17/10/23
Joint Director (Technical)
R2

Agenda No.1.4.21 to 1.4.25

File No. INC02-20029/52/2023-MSME&E&C&B II-DOI

GOVERNMENT OF ANDHRA PRADESH
COMMISSIONERATE OF INDUSTRIES:: MANGALAGIRI.

From
The Commissioner of Industries,
Govt. of Andhra Pradesh
8th Floor, APIIC Towers,
IT Park, Autonagar,
Mangalagiri, Guntur district.

To
The Development Commissioner,
Micro Small & Medium Enterprises,
7th Floor, Nirman Bhawan,
Maulana Azad Road,
New Delhi - 110108.

Lr.No. INC02-20029/52/2023-MSME&E&C&B II-DOI/ 2079826, Dt.29-09-29023

Sir,

Sub: Commissionerate of Industries, Govt. of Andhra Pradesh - ID Projects taken up under MSE CDP Scheme - Extension of time till 31.10.2023 for releasing the Final installment and to settle the final accounts - Requested - Regarding.

- Ref: 1. This office Lr. No. INC02 - 20029 /52/2023 - MSME &E&C&B II - DOI/ 2079826, dt. 28.08.2023
2. Lr.No. CE-II/APIIC/MSE-CDP & MSME/General/2021-22, Dt: 22.08.2023 of the VC & MD APIIC Ltd.Mangalagiri,AP

In the reference 1st cited, this office has requested for Extension of time up to 31-10-2023 for the following 5 Projects

S. No	Name of the Project
1	Setting up of New Industrial Estate at Kopparthy, Kadapa district, Andhra Pradesh.
2	Up gradation of Industrial Estate at Singarayakonda, Prakasam Dist, Andhra Pradesh
3	Setting up of New Industrial Estate at Gandrajupalli, Chittoor Dist, Andhra Pradesh
4	Setting up of New Industrial Estate at Peddapuram, East Godavari Dist, Andhra Pradesh
5	Up gradation of Industrial Estate at Autonagar, Vedayapalem, SPSr Nellore Dist.

In the reference 2nd cited, the Vice Chairman & Managing Director, APIIC Ltd., has informed that all the above projects were completed and the EoT sought is only for financial settlement and final closure of the projects and requested the Commissioner of Industries to recommend the EoT till 31.10.2023 without imposing penalty for delaying the project implementation.

The status of the projects and reasons for delay with proper justification is enclosed for necessary action

Hence it is requested to extend the time for the above 5 projects till 31.10.2023 without penalty for financial settlement and the final closure of the projects.

Digitally Signed by Pravin

Kumar Ias

Date: 29-09-2023 13:37:24

Reason: Approved

Commissioner of Industries

Copy to the Assistant Director, MSME-DFO, F-19 to 22, IDA, D-Block, Autonagar, Visakhapatnam - 530012 for information.

Copy to APIIC Ltd., APIIC towers, Autonagar, Mangalagiri, Guntur (Dt.) for information